








Three Week Look Ahead Schedule	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, December 25, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL
					12/5/2022	12/6/2022	12/7/2022	12/8/2022	12/9/2022	12/10/2022	12/11/2022	12/12/2022	12/13/2022	12/14/2022	12/15/2022	12/16/2022	12/17/2022	12/18/2022	12/19/2022	12/20/2022	12/21/2022	12/22/2022	12/23/2022	12/24/2022	12/25/2022	MD
DB Excavation from MH24 to MH25	12/5/2022	12/7/2022	UCS Crew #1	United Construction Services	1	1	1																		3	
PCC Base and trench Restoration from MH24 to MH25	12/8/2022	12/9/2022	UCS Crew 2	United Construction Services				1	1																2	
DB Excavation from MH24 moving eastward on the east side of the intersection to intercept ducts from SMH4	12/12/2022	12/15/2022	UCS Crew 2	United Construction Services								1	1	1	1										4	
PCC Base and trench Restoration from MH24 moving eastward on the east side of the intersection to intercept ducts from SMH4	12/16/2022	12/20/2022	UCS Crew 2	United Construction Services												1				1	1				3	
Sidewalk, curb and gutter restoration at MH21	12/5/2022	12/5/2022	FMCC Crew #1	FMCC	1																				1	
PCC Restoration at MH22	12/6/2022	12/6/2022	FMCC Crew #1	FMCC		1																			1	
PCC Restoration at Alabama & Burns	12/7/2022	12/8/2022	FMCC Crew #1	FMCC			1	1																	2	
Curb and gutter restoration on 46th ST	12/9/2022	12/12/2022	FMCC Crew #1	FMCC					1			1													2	
Asphalt overlay 41st moving out to Alabama	12/6/2022	12/7/2022	FMCC Crew #2	FMCC		1	1																		2	
Milling Barker, Beck, Stanley St, Burns	12/7/2022	12/8/2022	FMCC Crew #2	FMCC			1	1																	2	
Asphalt overlay Barker, Beck, Stanley St, Burns	12/8/2022	12/9/2022	FMCC Crew#4	FMCC				1	1																2	
Milling on Alabama/ Bowen from Burns to southern	12/9/2022	12/10/2022	FMCC Crew #2	FMCC					1			1													2	
Asphalt overlay on Alabama/ Bowen from Burns to 45th St to Southern	12/10/2022	12/12/2022	FMCC Crew#4	FMCC								1	1	1											3	
Milling on 46th from Easy Place to Bowen	12/12/2022	12/13/2022	FMCC Crew #2	FMCC											1	1							1		3	
Asphalt overlay on 46th from Easy Place to Bowen.	12/14/2022	12/15/2022	FMCC Crew#4	FMCC										1	1										2	
Milling on Southern from SMH4 westward to Bowen	12/16/2022	12/19/2022	FMCC Crew #2	FMCC												1							1		2	
Asphalt overlay from SMH4 westward to Bowen	12/20/2022	12/21/2022	FMCC Crew#4	FMCC																			1	1	2	
				FMCC																					0	
				FMCC																					0	
				FMCC																					0	
				FMCC																					0	
Total Man Days Forecasted					2	3	4	4	4			4	2	3	3	3			3	2	1				38	

Trades / Contractors On Project	
FMCC Crew#4	
FMCC Crew#3	
FMCC Crew #2	
UCS Crew 2	
UCS Crew #1	
FMCC Crew #1	
UCS Crew #3	

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	17
Total Man-Days In Week 2 (Mon-Sun.)	15
Total Man-Days In Week 3 (Mon-Sun.)	6
Total Man-Days In Forecast	38