

LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 4/8/2024

Today Date: Mon, 4/8/2024

Display Wook: 1

EST. 1987				Display Week:	1		_	Apr 8, 2024	Apr 15, 2024	Apr 22, 2024	Apr 29, 2024
									15 16 17 18 19 20 2	1 22 23 24 25 26 27	28 29 30 1 2 3 4 5
ID _	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	M T W T F S S	M T W T F S	M T W T F S	S M T W T F S S
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings			4/3/2024		5						
SUB1020	Submit Subcontractor Approval Request	CPDC MGMT		90%	4/3/24	4/3/24	1.00				
SUB1030	Engineer's Review & Approval - Subcontractors	DDOT		10%	4/4/24	4/19/24	16.00				
SOS1000	Prepare & Submit - Utility Owner Materials	CPDC MGMT		90%	3/25/24	4/13/24	20.00				
SOS1010	Prepare & Submit - Civil Materials	CPDC MGMT		80%	4/3/24	4/20/24	18.00				
SOS1020	Engineer's Review & Approval - Owner Utility Materials	DDOT		1%	4/3/24	5/3/24	31.00				
SOS1030	Engineer's Review & Approval - Owner Civil Submittals	DDOT		1%	4/3/24	5/3/24	31.00				
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION											
DCKA-2023-C-042_BL.6 Pre-Construction				4/15/2024		-7					
FAB1000	Order & Procure PEPCO Precast Structures & Conduit 25%	CPDC		0%	4/15/24	5/15/24	31.00				
PRE1010	Pre Construction Survey	CPDC		20%	4/8/24	4/26/24	19.00				
PRE1030	Project Stake Out & Lay Out	CPDC	Phase 1	0%	4/3/24	4/12/24	10.00				
PRE1040	Mark Exiting Utilities	CPDC		0%	4/6/24	4/10/24	5.00				
PRE1060	Owner provide PEPCO Signs & Locations	CPDC		0%	4/8/24	4/10/24	3.00				
PRE1070	Install PEPCO Signs	CPDC		0%	4/10/24	4/12/24	3.00				
	In Situ Soil Sampling Collect	CPDC	Phase 1	0%	4/11/24	4/12/24	2.00				
	In Situ Soil Sampling Testing	CPDC	Phase 1	0%	4/15/24	4/19/24	5.00				
PRE1080	Owner Directive on PVM Locations	CPDC		0%	4/8/24	4/11/24	4.00				
PRE1090	Install PVMs	CPDC		0%	4/12/24	4/17/24	6.00				
PRE1050	Project Mobilization	CPDC		0%	4/22/24	4/26/24	5.00				
DCKA-2023-C-042_BL.7.3 Phase 1.0					4/29/2024		-21				
DCKA-2023-C-042_BL.7.3.4.1 UG Utility				4/29/2024		-21					
PH1-MOT-1000	Install MOT Devices & E&S Controls	CPDC		0%	4/29/24	4/30/24	2.00				
PH1-UT-1400 PH1-UT-1410	Install MH#46 & MH#47 Install TE#31, TE#30, & TH#18	CPDC CPDC		0% 0%	4/30/24 5/4/24	5/3/24 5/10/24	4.00 7.00				
PH1-01-1410	1115tali 1E#31, 1E#3U, & 1N#10	CPDC		U70	3/4/24	5/10/24	7.00				

Note: Activities are tentative on weather conditions or other unforseen conditions
Saturday work may be requested on weekly basis to Engineer for review and approval