



**PROJECT: DC PLUG FEEDER 15009 Civil Construction**  
 CAPITOL PAVING OF D.C., INC

Week Start: Mon, 8/21/2023  
 Today Date: Mon, 8/21/2023  
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Aug 21, 2023							Aug 28, 2023					Sep 4, 2023								
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>DCKA-2022-C-0036.3 Submittals and Shop Drawings</b>																												
SUB1040	Prepare & Submit - Subsurface DDOT Materials	CPDC		90%	2/15/23	3/17/23	187																					
SUB1060	Engineer's Review & Approval - DDOT Subsurface Materials	CPDC		85%	2/15/23	4/1/23																						
<b>DCKA-2022-C-0036.6 Pre-Construction</b>																												
PRE1030	Project Stake Out & Lay Out	CPDC		75%	2/28/23	3/18/23	18.00																					
	Collect Soil Samples and Testing PH4	CPDC		85%	7/31/23	8/5/23	5.00																					
PRE1050	Project Mobilization	CPDC		50%	2/28/23	3/15/23	15.00																					
<b>DCKA-2022-C-0036.7.1.2.1 PH2 STRUCTURE MOD</b>																												
UT2570	Install Structures - 5th St b/w Van Buren & Whittier St		TE35 remaining	70%	5/15/23	5/26/23	11.00																					
UT2660	Install Structures - Cedar St b/w PB & 5th St		Onhold on TE PEPCO supply	0%			0.00																					
UT2680	Install Structures - Highland Ave b/w 8th & PB		Onhold on TE PEPCO supply	0%			0.00																					
<b>DCKA-2022-C-0036.7.1.2 Phase 2 - Utility</b>																												
UT2690	Install Rem TEs - 33, 23, 69, 66	Juan C	Waiting on TEs	0%	8/7/23	8/19/23	12.00																					
<b>DCKA-2022-C-0036-1.7.2.2 Phase 2 - Pavement</b>																												
PVMT1100	Restore PCC Pavement - 6th St b/w Aspen & Van Buren	MELKY	Whittier to Aspen remain	50%	7/31/23	8/5/23	5.00																					
PVMT1120	Restore PCC Pavement - Cedar St b/w 5th & PB	MELKY		0%	7/31/23	8/11/23	11.00																					
PVMT1140	Restore PCC Pavement - Piney Branch Rd b/w Cedar & Butternut	MELKY		0%	8/7/23	8/26/23	19.00																					
PVMT1135	Restore PCC Pavement - Highland Ave b/w 8th & PB Rd	MELKY		0%	8/14/23	9/3/23	20.00																					
PVMT1130	Restore PCC Pavement - Butternut St b/w 9th & PB Rd	MELKY	Tentative	0%	8/14/23	8/29/23	15.00																					
	Restore PCC Pavement - Rittenhouse st b/w Blair rd & N. Dakota ave	MELKY		0%	9/4/23	9/9/23	5.00																					
PVMT1145	Mill & Overlay Phase 2	ANGEL	Aspen St	40%	7/12/23	7/15/23	3.00																					
SRF1010	Restore Pavement Markings Phase 2	DIEGO	Aspen St	35%	7/17/23	7/22/23	5.00																					
<b>DCKA-2022-C-0036-1.7.1.1.1 PH1 STRUCTURE</b>																												
UT1570	Install Structures - 5th St b/w Sheridan to Somerset	MIGUEL F		0%	8/7/23	8/13/23	6.00																					
UT1550	Install Structures - Rittenhouse b/w 5th & 4th	MIGUEL F		0%	8/7/23	8/12/23	5.00																					
<b>DCKA-2022-C-0036-1.7.1.1 Phase 1 - Utility</b>																												
UT1070	Install Conduit - Rittenhouse b/w 3rd & 4th	Juan C		10%	7/31/23	8/6/23	6.00																					
UT1080	Install Conduit - 5th St b/w Rittenhouse St & Sheridan St	Juan C		0%	8/7/23	8/12/23	5.00																					
UT1090	Install Conduit - 5th St b/w Sheridan to Tuckerman	Juan C		0%	8/14/23	9/8/23	25.00																					
UT1065	Install Conduit - 3rd St/ND Ave/Sheridan Intersersection	ALBERTO		70%	7/31/23	8/6/23	6.00																					
UT1150	Install Conduit - Sheridan St b/w 3rd to 5th	ALBERTO		0%	8/7/23	9/1/23	25.00																					
UT1165	Install Conduit - 4th St b/w Sheridan to Rittenhouse	ALBERTO		0%	8/14/23	8/25/23	11.00																					
<b>DCKA-2022-C-0036-1.7.1.4.1 PHASE 4 STRUCTURE</b>																												
UT4600	Install Structures - Rittenhouse St b/w 8th & 9th	MIGUEL F		0%	8/14/23	9/8/23	25.00																					
UT4590	Install Structures - 8th St b/w Roxboro & Rittenhouse	MIGUEL F		0%	8/21/23	9/9/23	19.00																					