

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 15166
Contract No.: DCKA-2023-C-0019

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

							Period From: 29-Jul-24 to: 17-Aug-24												Data Date:		22-Jul-24													
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	07/22/24							07/29/24							08/05/24							08/12/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
							07/22/24	07/23/24	07/24/24	07/25/24	07/26/24	07/27/24	07/28/24	07/29/24	07/30/24	07/31/24	08/01/24	08/02/24	08/03/24	08/04/24	08/05/24	08/06/24	08/07/24	08/08/24	08/09/24	08/10/24	08/11/24	08/12/24	08/13/24	08/14/24	08/15/24	08/16/24	08/17/24	08/18/24
Submittals and Shop Drawings																																		
PEPCO Material Fabrication and Procurement																																		
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Lebaum St. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (Martin Luther King Jr. Ave. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (Mellon St. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (Newcomb St. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1040	Order, Procure & Pick Up of PEPCO Supplied Materials (2nd St. SE/Newcomb St. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1050	Order, Procure & Pick Up of PEPCO Supplied Materials (Oakwood St. SE/4th St/5th St/Orange St. SE)		CPDC	4-Mar-24	9-Aug-24																													
PROC-1060	Order, Procure & Pick Up of PEPCO Supplied Materials (Malcolm X Ave. SE)		CPDC	4-Mar-24	9-Aug-24																													
Project Requirements																																		
REQ-1050	Duct Inspection and Certification (2nd St. SE)	2700-2900 Blocks 2nd St. SE	CPDC-UTL3	2-Aug-24	2-Aug-24																													
REQ-1050	Duct Inspection and Certification (Orange St. SE, Oakwood St. SE)	200-500 Blocks Oakwood St. SE, 200-400 Blocks Ora	CPDC-UTL3	15-Jul-24	16-Jul-24																													
REQ-1060	Duct Inspection and Certification (Malcolm X Ave. SE)	Unit-500 Blocks Malcolm X Ave. SE	CPDC-UTL3	2-Aug-24	2-Aug-24																													
Construction Phase																																		
2nd St. SE/Newcomb St. SE																																		
2nd-1210	Install Conduits MH#44 to MH#58	2900 Block 2nd St. SE	CPDC-UTL2	19-Jul-24	22-Jul-24																													
2nd-1250	Mill and Overlay, Speed Humps - Newcomb St. SE- 4th St to 2nd St. SE	200 Block Newcomb St SE	CPDC Asphalt	22-Jul-24	26-Jul-24																													
2nd-1260	Mill and Overlay 2nd St. SE-Newcomb St. to Oakwood St. SE	2nd St. SE-Newcomb St. to Oakwood St. SE	CPDC Asphalt	22-Jul-24	26-Jul-24																													
2nd-1280	Pavement Markings and Signage 2nd St. SE / Newcomb St. SE	2nd St. SE / Newcomb St. SE	CPDC Line	26-Jul-24	26-Jul-24																													
2nd-1290	Landscaping Restoration (Topsoil and Seeding) 2nd St. SE / Newcomb St. SE	2nd St. SE / Newcomb St. SE	CPDC-UTL1	25-Jul-24	26-Jul-24																													
Newcomb St. SE																																		
Newcomb-1140	Asphalt Base & Pavement Restoration Newcomb St. SE-5th St. to Malcolm X. Ave. SE	Newcomb St. SE b/w 5th St. & Malcolm X. Ave. SE	CPDC Civil	5-Jul-24	12-Jul-24																													
Newcomb-1150	Mill and Overlay, Speed Humps - Newcomb St. SE-4th St. to 5th St. SE	Newcomb St. SE b/w 4th St. & 5th St. SE	CPDC Asphalt	22-Jul-24	26-Jul-24																													
Newcomb-1160	Mill and Overlay, Speed Humps - Newcomb St. SE-5th St. to Malcolm X. Ave. SE	Newcomb St. SE b/w 5th St. & Malcolm X. Ave. SE	CPDC Asphalt	22-Jul-24	26-Jul-24																													
Oakwood St. SE/4th St/5th St/Orange St. SE																																		
Oakwood-1260	Asphalt base & PCC Pavement Restoration Oakwood S Oakwood St. SE-2nd St. to 4th St. SE	200 Block Oakwood St. SE	CPDC Civil	29-Jul-24	2-Aug-24																													
Oakwood-1270	Asphalt base & PCC Pavement Restoration Oakwood St. SE-4th St. to 5th St. SE	400 Block Oakwood St. SE	CPDC Civil	29-Jul-24	9-Aug-24																													
Oakwood-1280	Asphalt base & PCC Pavement Restoration and 5th St. to Malcolm X. Ave. SE	500 Block Oakwood St. SE	CPDC Civil	5-Aug-24	10-Aug-24																													
Oakwood-1290	Asphalt base & PCC Pavement Restoration Orange St. SE - 2nd St to Oakwood St. SE	200-400 Blocks Orange St. SE	CPDC Civil	12-Aug-24	24-Aug-24																													
Oakwood-1295	Mill and Overlay 4th St SE and 5th St. SE -Newcomb St. to Orange St. SE	4th St. SE and 5th St. SE b/w Oakwood St. & Newcomb St. SE	CPDC Asphalt	22-Jul-24	26-Jul-24																													
Oakwood-1300	Mill and Overlay Oakwood St. SE-2nd St. to 4th St. SE	200 Block Oakwood St. SE	CPDC Asphalt	12-Aug-24	17-Aug-24																													
Oakwood-1310	Mill and Overlay Oakwood St. SE-4th St. to 5th St. SE	400 Block Oakwood St. SE	CPDC Asphalt	12-Aug-24	17-Aug-24																													
Oakwood-1320	Mill and Overlay Oakwood St. SE and 5th St. to Malcolm X. Ave. SE	500 Block Oakwood St. SE	CPDC Asphalt	12-Aug-24	17-Aug-24																													
Malcolm X Ave. SE																																		
Malcolm-1000	Tes Pits, Install MH#2 (Cast-in-place)	Unit Block Malcolm X Ave. SE	Anchor-UTL1	24-Jul-24	3-Aug-24																													
Malcolm-1040	Install TE#1, TE#2, TE#3	200 Block Malcolm X Ave. SE	CPDC-UTL1	9-May-24	28-Jun-24																													
Malcolm-1070	Install Conduits MH#2 to MH#3	Unit Block Malcolm X Ave. SE	CPDC-UTL2	19-Jul-24	25-Jul-24																													

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 15166
Contract No.: DCKA-2023-C-0019

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

							Period From: 29-Jul-24 to: 17-Aug-24																Data Date:		22-Jul-24													
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	07/22/24								07/29/24								08/05/24								08/12/24							
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S				
							07/22/24	07/23/24	07/24/24	07/25/24	07/26/24	07/27/24	07/28/24	07/29/24	07/30/24	07/31/24	08/01/24	08/02/24	08/03/24	08/04/24	08/05/24	08/06/24	08/07/24	08/08/24	08/09/24	08/10/24	08/11/24	08/12/24	08/13/24	08/14/24	08/15/24	08/16/24	08/17/24	08/18/24				
Malcolm-1080	Install Conduits MH#3 to Pole	Unit Block Malcolm X Ave. SE	CPDC-UTL2	19-Jul-24	25-Jul-24																																	
Malcolm-1100	Install Conduits MH#58 to MH#5	Unit-200 Blocks Malcolm X Ave. SE	CPDC-UTL2	15-Jul-24	22-Jul-24																																	
Malcolm-1120	Install Conduits TE#3 to MH#6	200 Block Malcolm X Ave. SE	CPDC-UTL2	22-Jul-24	23-Jul-24																																	
Malcolm-1130	Install Conduits MH#6 to MH#7	200-500 Blocks Malcolm X Ave. SE	CPDC-UTL2	23-Jul-24	25-Jul-24																																	
Malcolm-1140	Install Conduits MH#7 to MH#8	500 Block Malcolm X Ave. SE	CPDC-UTL2	25-Jul-24	29-Jul-24																																	
Malcolm-1150	Install Conduits MH#8 to MH#9	500 Block Malcolm X Ave. SE	CPDC-UTL2	29-Jul-24	30-Jul-24																																	
Malcolm-1160	Install Conduits MH#9 to SMH#3	500 Block Malcolm X Ave. SE	CPDC-UTL2	30-Jul-24	31-Jul-24																																	
Malcolm-1160	Install Manhole Recess on Malcolm X Ave. SE-Ramp to Martin Luther King Jr. Ave. SE	200 -500 Blocks Malcolm X Ave. SE	CPDC-UTL1	15-Jul-24	3-Aug-24																																	
Martin Luther King Jr. Ave. SE				13-May-24																																		
Lebaum St. SE				10-Jun-24																																		
Mellon St. SE				7-Jun-24																																		
Mellon-1070	Tes Pits, Install MH#95(4.5'x6' Cast-in-place)	400 Block Mellon St. SE	Anchor-UTL1	16-Jul-24	24-Jul-24																																	
Mellon-1080	Install Conduits MH#13 to MH#19	400 Block Mellon St. SE	CPDC-UTL2	1-Aug-24	2-Aug-24																																	
Mellon-1090	Install Conduits MH#19 to MH#21	400 Block Mellon St. SE	CPDC-UTL2	2-Aug-24	3-Aug-24																																	
Mellon-1100	Install Conduits MH#21 to MH#22	400-500 Blocks Mellon St. SE	CPDC-UTL2	3-Aug-24	6-Aug-24																																	
Mellon-1105	Install Conduits TE#19 to MH#22	2800 5th St. SE	CPDC-UTL2	6-Aug-24	8-Aug-24																																	
Mellon-1110	Install Conduits MH#22 to MH#23	500 Block Mellon St. SE	CPDC-UTL2	8-Aug-24	12-Aug-24																																	
Mellon-1120	Install Conduits MH#23 to MH#25	500 Block Mellon St. SE	CPDC-UTL2	12-Aug-24	14-Aug-24																																	
Mellon-1130	Install Conduits MH#25 to MH#11	500 Block Mellon St. SE	CPDC-UTL2	14-Aug-24	16-Aug-24																																	

Procurement of PEPCO Precast Structures: - CPDC plans to collect all precast structures and materials from PEPCO and make them available for use on the project starting October 2, 2023, with Gillespie providing structures on-site or yard delivery.