

Owner: Government of the District of Columbia
 Department of Transportation
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
 DC PLUG Feeder 118 / 14702
 Contract No.: DCKA-2024-C-0073

Submitted by:



Capitol Paving of D.C., Inc.
 2211 Channing St. NE
 Washington, D.C. 20018
 202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 31-Mar-25 to: 20-Apr-25														Data Date: 31-Mar-25						
							03/31/25							04/07/25							04/14/25						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
Project Submittals and Requirements																											
PSUBM-1000	Prepare and Submit DDOT Materials Submittals		CPDC	7-Mar-25	14-Mar-25	100%																					
PSUBM-1010	Engineers Review and Approval of DDOT Materials Submittals		CPDC	7-Mar-25	28-Mar-25	50%																					
PEPCO Material Fabrication and Procurement																											
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Ridge Pl. SE and 22nd St. SE from Q St to S St. SE)		CPDC	11-Mar-25	30-Apr-25		[Green Gantt bars]																				
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (25th St., Palmer Pl., Q St., and 26th St. SE)		CPDC	11-Mar-25	30-Apr-25		[Green Gantt bars]																				
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE)		CPDC	11-Mar-25	30-Apr-25		[Green Gantt bars]																				
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE)		CPDC	11-Mar-25	30-Apr-25		[Green Gantt bars]																				
Pre-Construction Phase							100%																				
Construction Phase																											
Ridge Pl. SE and 22nd St. SE from Q St to S St. SE																											
22nd St-1010	Install MH#7, MH#8, MH#9, MH#6	1600-1700 Blocks 22nd St. SE	CPDC-UTL1	26-Mar-25	29-Mar-25	100%																					
22nd St-1020	Install TE#5, TH#3, Install TE#6, TH#4,	1600-1700 Blocks 22nd St. SE	CPDC-UTL1	26-Mar-25	29-Mar-25	100%																					
22nd St-1030	Install Conduits from MH#5 to MH#6	1700 Block 22nd St. SE	CPDC-UTL2	7-Apr-25	9-Apr-25		[Green Gantt bars]																				
22nd St-1040	Install Conduits from MH#6 to MH#7	1700 Block 22nd St. SE	CPDC-UTL2	9-Apr-25	10-Apr-25		[Green Gantt bars]																				
22nd St-1050	Install Conduits from MH#7 to MH#8	1600 Block 22nd St. SE	CPDC-UTL2	10-Apr-25	11-Apr-25		[Green Gantt bars]																				
22nd St-1060	Install Conduits from MH#8 to MH#9	1600 Block 22nd St. SE	CPDC-UTL2	11-Apr-25	14-Apr-25		[Green Gantt bars]																				
22nd St-1070	Install Conduits from MH#9 to pole	2200 Block Q St. SE	CPDC-UTL2	14-Apr-25	16-Apr-25		[Green Gantt bars]																				
22nd St-1080	Install Manhole Recess along 22nd St. SE	1600-1700 Blocks 22nd St. SE	CPDC-UTL3	21-Apr-25	25-Apr-25		[Green Gantt bars]																				
Ridge-1000	Install MH#1, MH#2, MH#3, MH#4	1900-2300 Blocks Ridge Pl. SE	CPDC-UTL1	27-Mar-25	29-Mar-25	100%																					
Ridge-1010	Install TE#1, TE#2, TH#1	1900-2000 Blocks Ridge Pl. SE	CPDC-UTL1	25-Mar-25	26-Mar-25	100%																					
Ridge-1020	Install TH#2, TE#3, TE#4	2200 Block Ridge Pl. SE	CPDC-UTL1	26-Mar-25	27-Mar-25	100%																					
Ridge-1030	Install Conduits from TE#1 to MH#1	2000 Block Ridge Pl. SE	CPDC-UTL2	31-Mar-25	1-Apr-25		[Green Gantt bars]																				
Ridge-1040	Install Conduits from MH#1 to MH#2	1900-2000 Blocks Ridge Pl. SE	CPDC-UTL2	1-Apr-25	3-Apr-25		[Green Gantt bars]																				
Ridge-1050	Install Conduits from MH#2 to TH#2	2000-2200 Blocks Ridge Pl. SE	CPDC-UTL2	16-Apr-25	17-Apr-25		[Green Gantt bars]																				
Ridge-1060	Install Conduits from TH#2 to MH#3	2200 Block Ridge Pl. SE	CPDC-UTL2	17-Apr-25	18-Apr-25		[Green Gantt bars]																				
Ridge-1070	Install Conduits from MH#3 to TE#4 to pole	2200 Block Ridge Pl. SE	CPDC-UTL2	17-Apr-25	18-Apr-25		[Green Gantt bars]																				
Ridge-1080	Install Manhole Recess along Ridge Pl. SE	1900-2200 Blocks Ridge Pl. SE	CPDC-UTL3	21-Apr-25	25-Apr-25		[Green Gantt bars]																				
25th St., Palmer Pl., Q St., and 26th Pl. SE																											
25th St-1000	Install MH#15, MH#16, MH#17	1500-1600 Blocks 25th St. SE	CPDC-UTL1	3-Apr-25	4-Apr-25		[Green Gantt bars]																				
25th St-1000	Install MH#18	1400 Block 25th St. SE	CPDC-UTL1	8-Apr-25	9-Apr-25		[Green Gantt bars]																				
25th St-1010	Install TH#7, TE#11, TE#12	1500-1600 Blocks 25th St. SE	CPDC-UTL1	4-Apr-25	5-Apr-25		[Green Gantt bars]																				
25th St-1020	Install TH#8, TE#13	1400-1500 Blocks 25th St. SE	CPDC-UTL1	7-Apr-25	8-Apr-25		[Green Gantt bars]																				
25th St-1020	Install TE#14	1400 Block 25th St. SE	CPDC-UTL1	8-Apr-25	9-Apr-25		[Green Gantt bars]																				
25th St-1040	Install Conduits from MH#18 to TE#13	1500 Block 25th St. SE	CPDC-UTL2	17-Apr-25	18-Apr-25		[Green Gantt bars]																				
25th St-1050	Install Conduits from TE#13 to MH#17	1500 Block 25th St. SE	CPDC-UTL2	18-Apr-25	21-Apr-25		[Green Gantt bars]																				
26th Pl.-1000	Install MH#13, MH#14, TE#10	1600 Block 26th Pl. SE	CPDC-UTL1	2-Apr-25	3-Apr-25		[Green Gantt bars]																				
Palmer Pl-1000	Install TE#15, TH#9	2500 Block Palmer Pl. SE	CPDC-UTL2	7-Apr-25	8-Apr-25		[Green Gantt bars]																				
Q St.-1000	Install MH#10, MH#11, MH#12	2300-2500 Blocks Q St. SE	CPDC-UTL1	1-Apr-25	2-Apr-25		[Green Gantt bars]																				

							Period From: 31-Mar-25 to: 20-Apr-25														Data Date:		31-Mar-25							
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	03/31/25							04/07/25							04/14/25									
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W
Q St.-1010	Install TE#7, TE#8, TH#5, TE#9, TH#6	2300-2500 Blocks Q St. SE	CPDC-UTL1	31-Mar-25	5-Apr-25																									
28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE																														
28th St.-1150	Install MH#44 (6'x12')	1600 Block 28th St. SE	CPDC-UTL1	21-Apr-25	25-Apr-25																									
28th St.-1160	Install TMH#8 (6'x14')	1700 Block 28th St. SE	CPDC-UTL1	21-Apr-25	25-Apr-25																									
28th St.-1160	Install MH#49 (6'x12')	1700 Block 28th St. SE	CPDC-UTL2	15-Apr-25	18-Apr-25																									
28th St.-1170	Install MH#51 (6'x12')	1700 Block 28th St. SE	CPDC-UTL1	9-Apr-25	14-Apr-25																									
28th St.-1170	Install MH#50 (6'x12')	1700 Block 28th St. SE	CPDC-UTL1	15-Apr-25	18-Apr-25																									
28th St.-1170	Install SMH#3 (6'x18')	1800 Block 28th St. SE	CPDC-UTL1	9-Apr-25	14-Apr-25																									

Notes: Saturday works will be requested to DDOT for approval