

Owner: Government of the District of Columbia
 Department of Transportation
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
 (DC PLUG) Feeder 14758
 Contract No.: DCKA-2022-C-0069

Submitted by:

 Capitol Paving of D.C., Inc.
 2211 Channing St. NE
 Washington, D.C. 20018
 202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 14-Oct-24 to: 2-Nov-24														Data Date: 7-Oct-24													
							10/07/24							10/14/24							10/21/24							10/28/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
Material Fabrication & Procurement																																		
FAB1000	Order, Procure, and Pick-Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC	2-Oct-23	20-Sep-24																													
FAB1010	Order, Procure, and Pick-Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC	2-Oct-23	20-Sep-24																													
FAB1020	Order, Procure, and Pick-Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC	2-Oct-23	20-Sep-24																													
Time Impact Analysis No. 1 (Fragnets)				28-Sep-23																														
FRA1-1070	Install MH#29A 6'X12'X7' Manhole and IMH#3 6'x8'x7'Interrupter Manhole and Recess (U-27, U-28)	4500 Block South Capitol St. SW	CPDC-UTL1	5-Aug-24	15-Aug-24	100%																												
FRA1-1080	Install IMH#1A and IMH#2 6'x8'x7'Interrupter Manholes and Recess (U-13, U-17)	127 GALVESTON ST. SW, 4706 M.L. KING JR AVE. SW	CPDC-UTL1	26-Aug-24	30-Aug-24	100%																												
FRA1-1180	Pavement and Landscape Restorations including Milling & Paving	Various Locations	CPDC Civil PCC	29-Aug-24	6-Sep-24	100%																												
FRA1-1090	Install 4.5'x6'x7' C.I.P. Manhole (Primary) PSB#1 (U-04)	100 Block Chesapeake St. SW	ANCHOR-UTL1	26-Aug-24	3-Sep-24	100%																												
FRA1-1100	Install 4.5'x6'x7' C.I.P. Manhole (Secondary) SSB#1 (U-08)	Unit Block Chesapeake St. SW	ANCHOR-UTL2	21-Aug-24	30-Aug-24	100%																												
FRA1-1110	Install 4.5'x6'x7' C.I.P. Manhole (Primary) PSB#2 (U-17)	4700 Block M.L. King, Jr. Ave. SW	ANCHOR-UTL1	19-Aug-24	26-Aug-24	100%																												
FRA1-1120	Penetrate Existing PSB and Install Conduits PSB#3 (U-20)	100 Block Joliet St. SW	ANCHOR-UTL2	19-Aug-24	26-Aug-24	100%																												
FRA1-1130	Penetrate Existing SSB and Install Conduits SSB#2 (U-26)	4700 Block 1st St. SW	ANCHOR-UTL2	4-Sep-24	6-Sep-24	100%																												
FRA1-1140	Penetrate Existing SSB and Install Conduits SSB#3 (U-27)	4700 Block 1st St. SW	ANCHOR-UTL2	4-Sep-24	6-Sep-24	100%																												
FRA1-1150	Install Conduits to Poles (U-30)	100 Block Irvington St. SW	CPDC-UTL2	29-Aug-24	6-Sep-24	100%																												
FRA1-1160	Install Conduits to Pole (U-32)	100 Block Ivanhoe St. SW	CPDC-UTL2	29-Aug-24	6-Sep-24	100%																												
FRA1-1170	Install Conduits to Pole (U-33)	100 Block Ivanhoe St. SW	CPDC-UTL2	29-Aug-24	6-Sep-24	100%																												
FRA1-1170	Duct Certification	Various Locations	CPDC	5-Sep-24	11-Sep-24	100%																												
FRA1-1210	Reinstall original roof (CIP) MH#39	Chesapeake St. SW and Overlook Ave. SW	Anchor- UTL1	9-Sep-24	12-Sep-24	100%																												
FRA1-1210	Pavement Restoration including milling and paving and line striping around(CIP) MH#39	Chesapeake St. SW and Overlook Ave. SW	CPDC Civil PCC	12-Sep-24	17-Sep-24	100%																												
FRA1-1220	Install SMH#2 (Precast), conduits and pavement restoration	100 Block Ivanhoe St. SW. 100 Block Irvington St. SW	CPDC-UTL1, CPDC Civil PCC	16-Sep-24	21-Sep-24	100%																												
Substantial Completion				28-Sep-23																														
FNL1000	Substantial Completion			27-Sep-24	1-Oct-24	100%																												
FNL1005	Inspection and Walk-Through			20-Oct-24	28-Oct-24																													
FNL1010	Punchlist Completion			30-Sep-24	18-Oct-24																													
FNL1020	Asbuilt Submission			14-Oct-24	14-Oct-24																													
FNL1030	Asbuilt Review & Acceptance			14-Oct-24	28-Oct-24																													
FNL1040	Demobilization			21-Oct-24	27-Oct-24																													
FNL1050	Project Acceptance & Close Out			28-Oct-24	28-Oct-24																													

Notes: Saturday work will be requested to DDOT for approval