

Owner: Government of the District of Columbia
 Department of Transportation
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 14758
 Contract No.: DCKA-2022-C-0069

Submitted by:



Capitol Paving of D.C., Inc.
 2211 Channing St. NE
 Washington, D.C. 20018
 202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 8-Apr-24 to: 27-Apr-24														Data Date:		1-Apr-24												
							04/01/24							04/08/24							04/15/24							04/22/24							
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	
mittals and Shop Drawings							28-Sep-23																												
General Requirements							28-Sep-23																												
FAB1000	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC	2-Oct-23	30-Apr-24																														
FAB1010	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC	2-Oct-23	30-Apr-24																														
FAB1020	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC	2-Oct-23	30-Apr-24																														
Project Requirements and Notification							4-Dec-23																												
INS1020	Duct Inspection and Certification- Martin Luther King Jr. Ave	4400-4600 Blocks Martin Luther King Jr. Ave	CPDC	29-Mar-24	12-Apr-24																														
Construction Work							28-Sep-23																												
Chesapeake St. SW							23-Oct-23																												
Utility							23-Oct-23																												
A1140	Install SWMH#2 & MH#4A	Chesapeake St & 2nd St. SW	CPDC-UTL1	8-Apr-24	13-Apr-24																														
A1170	Install SWMH#1	Chesapeake St & 2nd St. SW	CPDC-UTL1	8-Apr-24	13-Apr-24																														
A1190	Install Conduit MH#4 to MH#39	200 Block Chesapeake St. SW through Overlook Ave.	JJB-UTL1	22-Apr-24	27-Apr-24																														
A1190	Install MH Recess and Conduit on MH#8 to MH#39	Chesapeake St. b/w 2nd St and Overlook Ave. SW	CPDC-UTL3	22-Apr-24	27-Apr-24																														
A1220	Install Conduit MH#2 to New Pole	Chesapeake St. b/w Ramp to 295 NB and Overlook Ave. SW	JJB-UTL1	22-Apr-24	27-Apr-24																														
A1810	Restore PCC Base 2nd St to Overlook Ave	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Civil PCC	28-Mar-24	6-Apr-24																														
Martin Luther King Jr. Ave. & Ivanhoe Street SW							13-Nov-23																												
Utility							13-Nov-23																												
A1260	Install MH Recess and Conduit (MH#13 & MH#17)	4500-4600 Blocks M.L.King. Jr. Ave. SW	CPDC-UTL3	26-Mar-24	13-Apr-24																														
A1320	Install Conduit from MH#12 to MH#13	4500 Block M.L.King. Jr. Ave. SW	JJB-UTL1	26-Mar-24	13-Apr-24																														
A1340	Install SMH#1 (Cast-in Place)	4600 Block M.L.King. Jr. Ave. SW	ANCHOR	17-Apr-24	23-Apr-24																														
A1460	Install TMH#5	100 Block Irvington St. SW	CPDC-UTL1	15-Apr-24	20-Apr-24																														
A2010	Install SMH#2 (Cast-in Place)	100 Block Ivanhoe St. SW	ANCHOR	22-Apr-24	27-Apr-24																														
A1860	Restores PCC Pavement MLK Jr Ave from Irvington St. to Elmira St. SW	4400-4600 Blocks M.L.King. Jr. Ave. SW	CPDC Civil PCC	8-Apr-24	27-Apr-24																														
A1930	Mill & Pave MLK Jr Ave from Galveston Pl. to Chesapeake St. SW	4200 to 4500 Blocks M.L.King. Jr. Ave. SW	CPDC Asphalt	10-Apr-24	19-Apr-24																														

Notes: Saturday works will be requested to DDOT for approval

Procurement of PEPCO Precast Structures: - CPDC plans to collect all precast structures and materials from PEPCO and make them available for use on the project starting October 2, 2023, with Gillespie providing structures on-site or yard delivery.