



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15009 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 1/22/2024
 Today Date: Fri, 1/19/2024
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jan 22, 2024							Jan 29, 2024							Feb 5, 2024							
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
DCKA-2022-C-0036.3 Submittals and Shop Drawings																													
SUB1060	Engineer's Review & Approval - DDOT Subsurface Materials	CPDC		98%	2/15/23	4/1/23	338																						
DCKA-2022-C-0036.6 Pre-Construction																													
PRE1030	Project Stake Out & Lay Out	CPDC		95%	2/28/23	3/18/23	325																						
H A S E	DCKA-2022-C-0036-1.7.1.1.1 PH1 STRUCTURE - COMPLETED																												
	DCKA-2022-C-0036-1.7.1.1 Phase 1 - Utility - COMPLETED																												
	DCKA-2022-C-0036-1.7.2.1 Phase 1 - Pavement - COMPLETED																												
H A S E	DCKA-2022-C-0036.7.1.2.1 PH2 STRUCTURE MOD - COMPLETED																												
	DCKA-2022-C-0036.7.1.2 Phase 2 - Utility - COMPLETED																												
	DCKA-2022-C-0036-1.7.2.2 Phase 2 - Pavement - COMPLETED																												
P H A S E 3	DCKA-2022-C-0036-1.7.1.3.1 PH3 STRUCTURE - COMPLETED																												
	DCKA-2022-C-0036-1.7.2.3 Phase 3 Utility																												
	UT3180	Install Conduit - Aspen St b/w 6th St & PB Rd	Miguel F	Completed	100%	12/26/23	1/13/24	140																					
UT3700	MH Recess & Conduit - 7th St b/w Dahlia St & Elder St	Miguel F		0%	1/22/24	1/24/24	220																						
	MH Recess & Conduit - Aspen St & 7th St	Miguel F		0%	1/24/24	1/27/24	35																						
	UT3170	Install Conduit - Whittier St b/w GA Ave & PB Rd	Miguel F		0%	1/27/24	2/2/24	60																					
	UT3160	Install Conduit - Piney Branch Rd & Vanable b/w Vanable Pl & Van Buren	Miguel F		0%	2/2/24	2/7/24	50																					
	UT3150	Instal Conduit - Piney Branch Rd b/w Whittier & Vanable Pl	Miguel F		0%	2/7/24	2/12/24	50																					
	UT2180	Install Conduit - Piney Branch Rd b/w Cedar & Butternut	Alberto F		95%	1/14/24	1/22/24	80																					
	UT3260	Install Conduit - Butternut St b/w 8th & PB	Alberto F		0%	1/22/24	2/2/24	110																					
	UT3130	Install Conduit - Piney Branch Rd b/w Butternut & Aspen	Alberto F		0%	2/2/24	2/10/24	80																					
DCKA-2022-C-0036-1.7.2.4 Phase 3 Pavement																													
		Restore PCC Pavement - 7th St b/w Dahlia St & Elder St	MELKY M		0%	1/29/24	1/31/24	35																					
	PVMT1380	Restore PCC Pavement - Aspen St b/w 6th & PB	MELKY M		0%	2/1/24	2/9/24	80																					
	PVMT1420	Mill & Overlay - Phase 3	ANGEL A	Aspen St b/w 6 to PB, 7th St b/w dahlia to Elder	60%	2/5/24	2/10/24	50																					
H A S E	DCKA-2022-C-0036-1.7.1.4.1 PHASE 4 STRUCTURE - COMPLETED																												
	DCKA-2022-C-0036-1.7.1.4 Phase 4 - Utility - COMPLETED																												
	DCKA-2022-C-0036-1.7.2.4 Phase 4 Pavement - COMPLETED																												