

This Information Is Automatically Populated Based On 'Basic 3 Week Look Ahead' Tab. Just Assign Trades/Contractors To Colors & Select From Drop Down



Three Week Look Ahead Schedule	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, December 11, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL MD
					11/21/2022	11/22/2022	11/23/2022	11/24/2022	11/25/2022	11/26/2022	11/27/2022	11/28/2022	11/29/2022	11/30/2022	12/1/2022	12/2/2022	12/3/2022	12/4/2022	12/5/2022	12/6/2022	12/7/2022	12/8/2022	12/9/2022	12/10/2022	12/11/2022	
DB Excavation MH13 to Wood Pole	11/21/2022	11/23/2022	UCS Crew #1	United Construction Services	1	1	1																			3
DB Excavation from MH24 moving east into the intersection intercepting DB from 46th St	11/22/2022	11/28/2022	UCS Crew 2	United Construction Services		1	1					1														3
DB Excavation on East side of intersection Southern / 46th to the east	11/25/2022	12/28/2022	UCS Crew 2	United Construction Services								1	1	1	1	1										10
DB Excavation on WB side of Southern moving east to intercept SMH4 and Wood Pole stub up DB	11/29/2022	12/2/2022	UCS Crew 2	United Construction Services									1	1	1	1										4
PCC Base and trench Restoration from MH24 thru intersection to SMH4	12/5/2022	12/9/2022	UCS Crew 2	United Construction Services																						5
Sidewalk, curb and gutter restoration on 46th St	11/22/2022	11/28/2022	FMCC Crew #1	FMCC		1	1					1														3
Green space restoration on Easy Place and 46th	11/28/2022	11/29/2022	FMCC Crew #1	FMCC								1	1													2
			UCS Crew 2	FMCC																						0
Green space restoration from R street working north on Alabama	11/18/2022	11/28/2022	FMCC Crew #2	FMCC	1	1	1					1	1													5
			UCS Crew 2	FMCC																						0
Restoration of PCC Base, granite, gutter and sidewalk. MH21 to MH22	11/21/2022	11/23/2022	FMCC Crew#3	FMCC	1	1	1																			3
Restoration of granite, gutter and sidewalk. Burns to MH21	11/24/2022	11/25/2022	FMCC Crew#3	FMCC								1	1													2
Restoration of PCC Base, granite, gutter and sidewalk. Stanley St TE10 and Wood Pole crossinses	11/28/2022	11/28/2022	FMCC Crew#3	FMCC																						0
Restoration of PCC Base, granite, gutter and sidewalk. Beck St MH17 and TE9	11/29/2022	11/29/2022	FMCC Crew#3	FMCC								1														1
Restoration granite, gutter and sidewalk. BP Station curb in front of SMH2 & MH13	11/22/2022	11/23/2022	FMCC Crew#3	FMCC		1	1																			2
At 41st street crews will resume milling over trench running line moving east to reed terrace.	11/21/2022	11/23/2022	FMCC Crew#4	FMCC	1	1	1																			3
Asphalt overlay 41st moving east	11/28/2022	11/29/2022	FMCC Crew#4	FMCC								1	1													2
Milling Barker, Beck, Stanley St, Burns	11/29/2022	11/30/2022	FMCC Crew#4	FMCC									1	1												2
Asphalt overlay Barker, Beck, Stanley St, Burns	11/30/2022	12/1/2022	FMCC Crew#4	FMCC											1											1
			FMCC Crew #2	FMCC																						0
			FMCC Crew #2	FMCC																						0
Total Man Days Forecasted					4	7	7					8	7	3	3	2			2	2	2	2	2			51

Trades / Contractors On Project	
FMCC Crew#4	■
FMCC Crew#3	■
FMCC Crew #2	■
UCS Crew 2	■
UCS Crew #1	■
FMCC Crew #1	■
UCS Crew #3	■

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	18
Total Man-Days In Week 2 (Mon-Sun.)	23
Total Man-Days In Week 3 (Mon-Sun.)	10
Total Man-Days In Forecast	51