



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Fri, 10/10/2025

Today Date: Fri, 10/17/2025

Display Week: 1

Workday

Nonworkday/Holiday

							Display Week: 1							Oct 6, 2025							Oct 13, 2025							Oct 20, 2025							Oct 27, 2025						
ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S						
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings																																									
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION																																									
INS1040	Duct Insp & Cert - PH4	CPDC	Various Locations	99%	8/21/25	8/29/25	8.00																																		
DCKA-2023-C-042_BL.6 Pre-Construction																																									
DCKA-2023-C-042_BL.7.3 Phase 1.0																																									
UG Utility - 100% COMPLETED																																									
UG CONDUIT - 100% COMPLETED																																									
PCC PVMT																																									
ASPHALT PVMT																																									
PVMT MARKINGS																																									
Misc																																									
PLANTING																																									
PH4-PLNT-1040	Restore Green Areas - Various Locations Phase 4	Christian C	Install topsoil	100%	8/18/25	8/22/25	4.00																																		
SUBSTANTIAL COMPLETION																																									
FNL1000	Inspection and Walk-Through			100%	8/25/25	9/5/25	11.00																																		
FNL1010	Punchlist Completion			100%	9/3/25	10/3/25	30.00																																		
FNL1020	Asbuilt Submission			0%	9/8/25	9/27/25	19.00																																		
FNL1030	Asbuilt Review & Acceptance			0%	9/12/25	9/26/25	14.00																																		

Note:

Activities are tentative on weather conditions or other unforeseen conditions

Saturday work may be requested on weekly basis to Engineer for review and approval