

This Information Is Automatically Populated Based On 'Basic 3 Week Look Ahead' Tab. Just Assign Trades/Contractors To Colors & Select From Drop Down



Three Week Look Ahead Schedule	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, August 14, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL MD
					7/25/2022	7/26/2022	7/27/2022	7/28/2022	7/29/2022	7/30/2022	7/31/2022	8/1/2022	8/2/2022	8/3/2022	8/4/2022	8/5/2022	8/6/2022	8/7/2022	8/8/2022	8/9/2022	8/10/2022	8/11/2022	8/12/2022	8/13/2022	8/14/2022	
DuctBank Excavation from 4405 Bowen Rd. SE to MH22	7/22/2022	7/28/2022	JMU Crew#1	JM Utility	1	1	1	1																		4
PCC Base 4405 Bowen Rd. SE to MH22	7/29/2022	8/1/2022	JMU Crew#2	JM Utility					1			1														2
DB Excavation from MH22 to MH21 (4400 block of Bowen Rd.)	8/2/2022	8/5/2022	JMU Crew#1	JM Utility									1	1	1	1										4
DuctBank excavation MH14 to MH15 (4100 block of Alabama Ave SE)	7/25/2022	7/27/2022	UCS Crew #1	United Construction	1	1	1																			3
PCC Base MH 14 to MH15 (4100 block of Alabama Ave SE)	7/28/2022	7/29/2022	UCS Crew #1	United Construction				1	1																	2
Excavate road crossing MH2 to TH1, TE 1 and wood pole (3900 Alabama Ave SE)	7/25/2022	7/29/2022	UCS Crew 2	United Construction	1	1	1	1																		4
Excavate for ductbank from MH29 to MH27 (4600 Alabama Ave SE)	7/25/2022	7/29/2022	Federal Contractors	Federal Contractors	1	1	1	1	1																	5
PCC Base between MH29 to MH28 (4600 Alabama Ave SE)	8/1/2022	8/3/2022	Federal Contractors	Federal Contractors								1	1	1												3
Contiue installing conduit from MH28 towards MH27 (4600 Block of Easy Pl. SE)	8/3/2022	8/9/2022	Federal Contractors	Federal Contractors											1	1				1	1					4
			UCS Crew #1	United Construction																						0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
																										0
Total Man Days Forecasted					4	4	4	4	3			2	2	2	2	2			1	1					31	

Trades / Contractors On Project	
JMU Crew#1	
JMU Crew#2	
UCS Crew 2	
UCS Crew #1	
Federal Contractors	

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	19
Total Man-Days In Week 2 (Mon-Sun.)	10
Total Man-Days In Week 3 (Mon-Sun.)	2
Total Man-Days In Forecast	31