

Three Week Look Ahead Schedule	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, October 02, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL MD
					9/12/2022	9/13/2022	9/14/2022	9/15/2022	9/16/2022	9/17/2022	9/18/2022	9/19/2022	9/20/2022	9/21/2022	9/22/2022	9/23/2022	9/24/2022	9/25/2022	9/26/2022	9/27/2022	9/28/2022	9/29/2022	9/30/2022	10/1/2022	10/2/2022	
Excavation for SB#2 Cast in Place 4.5' X 6' [4100 blk Alabama Av SE]	9/12/2022	9/26/2022	JMU Crew#1	JM Utility	1	1	1	1	1			1	1	1	1	1			1							11
Duct Bank Excavation MH19 to TH8 Split [4220 blk of Bowen Rd. SE]	9/12/2022	9/14/2022	UCS Crew #1	United Construction Services	1	1	1																			3
Duct Bank Excavation TH8 Split to TE11 [4300 blk of Bowen Rd SE]	9/15/2022	9/20/2022	UCS Crew #1	United Construction Services				1	1			1	1													4
Duct Bank Excavation TE11 to SMH3 [4300 blk of Bowen Rd SE]	9/21/2022	9/26/2022	UCS Crew #1	United Construction Services										1	1	1			1							4
Duct Bank Excavation SMH3 to Match Line	9/27/2022	9/30/2022	UCS Crew #1	United Construction Services																1	1	1	1			4
DB Excavation at MH6 crossing TE4 and wood pole 815377-4459 [4000 blk of Alabama Ave SE]	9/12/2022	9/15/2022	UCS Crew 2	United Construction Services	1	1	1	1																		4
Backfill, PCC base restoration MH6 crossing to TE6 and wood pole 815377-4459 [4000 blk of Alabama Ave SE]	9/16/2022	9/20/2022	UCS Crew 2	United Construction Services					1			1	1													3
DB Excavation at MH7 crossing to 41st Street [4000 blk of Alabama Ave SE]	9/21/2022	9/23/2022	UCS Crew 2	United Construction Services										1	1	1										3
Backfill, PCC base restoration MH7 crossing to 41st St. [4000 blk of Alabama Ave SE]	9/26/2022	9/28/2022	UCS Crew 2	United Construction Services															1	1	1					3
DB Excavation at MH7 crossing to SMH2 [4000 blk of Alabama Ave SE]	9/29/2022	10/4/2022	UCS Crew 2	United Construction Services																		1	1			2
Backfill, PCC base restoration MH7 crossing to SMH2 [4000 blk of Alabama Ave SE]	10/5/2022	10/7/2022	UCS Crew 2	United Construction Services																			1			1
Excavation for Duct bank from TE 14 to MH28 [4600 blk of Easy Pl SE]	9/12/2022	9/13/2022	FMCC	FMCC	1	1																				2
Excavation for Duct bank from TE 14 to wood Pole 818379980530 [4600 blk of Easy Pl SE]	9/13/2022	9/14/2022	FMCC	FMCC		1	1																			2
Backfill and asphalt Restoration from TE14 to MH 28 [4600 blk of Easy Pl SE]	9/13/2022	9/15/2022	FMCC Crew #2	FMCC		1	1	1																		3
Excavation for Duct bank from MH 28 to corner turn [4600 blk of Easy Pl SE]	9/15/2022	9/16/2022	FMCC	FMCC				1	1																	2
Excavation for Duct bank from MH 28 turn toward MH 27 [4600 blk of Easy Pl SE]	9/17/2022	9/20/2022	FMCC	FMCC								1	1													2
Backfill and asphalt Restoration from MH28 to MH27	9/21/2022	9/26/2022	FMCC Crew #2	FMCC										1	1	1			1							4
DB Excavation from MH27 to TE13 to wood Pole 818379-760380 [1200 blk of 46th St. SE]	9/27/2022	9/30/2022	FMCC	FMCC																1	1	1	1			4
Backfill and asphalt Restoration from MH27 to TE13 to wood Pole [1200 blk of 46th St. SE]	9/30/2022	10/3/2022	FMCC Crew #2	FMCC																						0
																										0
																										0
Total Man Days Forecasted					4	6	5	5	4			4	4	4	4	4			4	3	3	3	4			61

Trades / Contractors On Project	
JMU Crew#1	
JMU Crew#2	
FMCC Crew #2	
UCS Crew 2	
UCS Crew #1	
FMCC	

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	24
Total Man-Days In Week 2 (Mon-Sun.)	20
Total Man-Days In Week 3 (Mon-Sun.)	17
Total Man-Days In Forecast	61