



TWO WEEK LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15009 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 5/22/2023
 Today Date: Fri, 5/19/2023
 Display Week: 1

| ID | ACTIVITY | RESOURCE | COMMENTS | PROGRESS | START | END | DURATION | May 22, 2023 | | | | | | | May 29, 2023 | | | | | | | Jun 5, 2023 | | | | | | | Jun 12, 2023 | | | | | | |
|--------------------------------------------------------|----------------------------------------------------------|----------|---------------------------------|----------|------------------|---------|-----------|--------------|---|---|---|---|---|---|--------------|---|---|---|---|---|---|-------------|---|---|---|---|---|---|--------------|---|---|---|---|---|---|
| | | | | | | | | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | T | W | T | F | S | S |
| DCKA-2022-C-0036.3 Submittals and Shop Drawings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 2/15/2023 | | 93 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB1040 | Prepare & Submit - Subsurface DDOT Materials | CPDC | | 80% | 2/15/23 | 3/17/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB1060 | Engineer's Review & Approval - DDOT Subsurface Materials | CPDC | | 60% | 2/15/23 | 4/1/23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA-2022-C-0036.6 Pre-Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 2/28/2023 | | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE1030 | Project Stake Out & Lay Out | CPDC | | 30% | 2/28/23 | 3/18/23 | 18.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Collect Soil Samples and Testing PH1 | CPDC | | 25% | 3/1/23 | 3/8/23 | 7.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PRE1050 | Project Mobilization | CPDC | | 50% | 2/28/23 | 3/15/23 | 15.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA-2022-C-0036.7.1.2.1 PH2 STRUCTURE MOD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 2/28/2023 | | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2570 | Install Structures - 5th St b/w Van Buren & Whittier St | CPDC1 | TE35 remaining | 70% | 5/15/23 | 5/26/23 | 11.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2660 | Install Structures - Cedar St b/w PB & 5th St | CPDC1 | Tentative on TE supply | 0% | 5/22/23 | 6/3/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2680 | Install Structures - Highland Ave b/w 8th & PB | CPDC1 | Tentative on TE supply | 0% | 5/29/23 | 6/10/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA-2022-C-0036.7.1.2 Phase 2 - Utility | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 2/28/2023 | | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| INS1020 | Duct Insp & Cert - PH2 | CPDC3 | various locations | 0% | 5/22/23 | 6/21/23 | 30.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2070 | Install Conduit - 6th St Whittier & Van Buren | CPDC2 | Completed | 100% | 5/8/23 | 5/20/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2060 | Install Conduit - 6th St b/w Aspen & Whittier | CPDC2 | | 30% | 5/15/23 | 5/27/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2080 | Install Conduit - Whittier St b/w PB & 6th | CPDC2 | | 0% | 5/25/23 | 6/6/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2140 | Install Conduit - 5th St b/w Whittier St & Aspen | CPDC2 | | 0% | 6/5/23 | 6/17/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2150 | Install Conduit - 5th St b/w Aspen & Butternut | CPDC1 | | 20% | 5/15/23 | 5/27/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2090 | Install Conduit - Butternut St b/w 6th & 5th | CPDC1 | | 0% | 5/28/23 | 6/9/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2130 | Install Conduit - 5th St b/w Van Buren & Whittier St | CPDC1 | | 0% | 6/5/23 | 6/17/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| UT2160 | Install Conduit - 5th St b/w Butternut & Cedar St | CPDC1 | | 0% | 6/12/23 | 6/24/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DCKA-2022-C-0036-1.7.2.2 Phase 2 - Pavement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | 2/28/2023 | | 80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PVMT1110 | Restore PCC Pavement - Van Buren b/w 5th & 4th | CPDC4 | Tentative on Duct Certification | 0% | 5/29/23 | 6/10/23 | 12.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PVMT1120 | Restore PCC Pavement - 4th St b/w Van Buren & Aspen | CPDC4 | | 0% | 6/5/23 | 6/15/23 | 10.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |