



# LOOK AHEAD SCHEDULE

## PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 7/22/2024  
 Today Date: Fri, 7/26/2024  
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jul 22, 2024							Jul 29, 2024							Aug 5, 2024							Aug 12, 2024						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>DCKA-2023-C-042_BL.3 Submittals and Shop Drawings</b>																																			
SOS1030	Engineer's Review & Approval - Owner Civil Submittals	DDOT		100%	4/3/24	5/31/24	59.00																												
<b>DCKA-2023-C-042_BL.5.1 DUCT INSPECTION</b>																																			
INS1000	Duct Insp & Cert - PH1	CPDC		60%	7/30/24	8/2/24	3.00																												
<b>DCKA-2023-C-042_BL.6 Pre-Construction</b>																																			
FAB1010	Order & Procure PEPCO Precast Structures & Conduit 50%	CPDC		80%	5/16/24	8/16/24	93.00																												
PRE1030	Project Stake Out & Lay Out	CPDC		25%	4/3/24	5/3/24	31.00																												
PRE1040	Mark Exiting Utilities	CPDC	Phase 2	60%	5/20/24	5/31/24	12.00																												
	Taking In Situ Soil Sample	CPDC	Phase 3	100%	7/11/24	7/12/24	2.00																												
<b>DCKA-2023-C-042_BL.7.3 Phase 1.0</b>																																			
<b>UG Utility</b>																																			
PH2-UT-1310	Install TMH13	CPDC-UTL1	1527 Farragut St NW, Washington, DC	100%	7/22/24	7/26/24	5.00																												
PH2-UT-1270	Install TMH14	CPDC-UTL1	1527 Farragut St NW, Washington, DC	100%	7/22/24	7/26/24	5.00																												
PH3-UT-1320	Install TMH17b	CPDC-UTL1	1403 Crittenden St NW, Washington, DC	0%	7/29/24	8/2/24	5.00																												
PH3-UT-1310	Install 6x12 MH81	CPDC-UTL1	1403 Crittenden St NW, Washington, DC	0%	7/29/24	8/2/24	5.00																												
PH3-UT-1350	Install 6x12 MH83	CPDC-UTL1	4510 14th St NW, Washington, DC	0%	8/5/24	8/9/24	5.00																												
	Install 6x12 MH84	CPDC-UTL1	4614 14th St NW, Washington, DC	0%	8/5/24	8/9/24	5.00																												
PH3-UT-1360	Install TMH17c	CPDC-UTL1	4608 14th St NW, Washington, DC - PENDING RFI RESPONSE	0%	8/12/24	8/16/24	5.00																												
PH3-UT-1280	Install TMH18	CPDC-UTL1	4608 14th St NW, Washington, DC - PENDING RFI RESPONSE	0%	8/12/24	8/16/24	5.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	14th St b/w Longfellow St & Kennedy St	70%	7/25/24	7/26/24	2.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Longfellow St NW b/w 16th St & 14th St	0%	8/1/24	8/2/24	2.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	14th St NW b/w Kennedy St & Ingraham	0%	8/8/24	8/9/24	2.00																												
	Install MH Sump Pit and Grounding PH1	Miguel E		90%	6/17/24	7/5/24	19.00																												
<b>UG CONDUIT</b>																																			
PH1-UT-1120	Install Conduit - Blagden Ave b/w Allison & 18th St	CPDC-UTL2		50%	7/18/24	7/29/24	11.00																												
PH1-UT-1110	Install Conduit - Blagden Ave b/w Allison & Mathews	CPDC-UTL2		0%	7/29/24	8/9/24	11.00																												
PH2-UT-1530	Install Conduit - Decatur b/w 17 to 18th	CPDC-UTL2		0%	8/12/24	8/16/24	4.00																												
PH1-UT-1120	Backfill - Blagden Ave b/w Allison & 18th St	CPDC-UTL2		50%	7/18/24	7/29/24	11.00																												
PH1-UT-1110	Backfill - Blagden Ave b/w Allison & Mathews	CPDC-UTL2		0%	7/29/24	8/9/24	11.00																												
PH2-UT-1530	Backfill - Decatur b/w 17 to 18th	CPDC-UTL2		0%	8/12/24	8/16/24	4.00																												
	MH Recess - Blagden Ave b/w Allison & 18th St	CPDC-UTL3		50%	7/18/24	7/29/24	11.00																												
	MH Recess - Blagden Ave b/w Allison & Mathews	CPDC-UTL3		0%	7/29/24	8/9/24	11.00																												
	MH Recess - Decatur b/w 17 to 18th	CPDC-UTL3		0%	8/12/24	8/16/24	4.00																												
<b>PCC PVMT</b>																																			
PH1-PVMT-1040	PCC Restoration - Colorado Ave b/w 16th & 17th	CPDC-Bravo		90%	7/3/24	7/13/24	10.00																												
PH1-PVMT-1030	PCC Restoration - Blagden Ave b/w 17th st & 16th	CPDC-Bravo		0%	7/30/24	8/5/24	6.00																												
PH1-PVMT-1020	PCC Restoration - Blagden Ave b/w 18th & 17th	CPDC-Bravo		0%	8/6/24	8/14/24	8.00																												
<b>ASPHALT PVMT</b>																																			
PH1-ASPH-1010	Mill & Pave Colorado Ave b/w 16th St and 17th St			85%	7/15/24	7/19/24	4.00																												

Display Week:

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jul 22, 2024							Jul 29, 2024							Aug 5, 2024							Aug 12, 2024																										
								22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18																				
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S																				
PH1-ASPH-1000	Mill & Pave Blagden Ave b/w 16th St		16th to 18th St	0%	8/5/24	8/9/24	4.00																																																
<b>PVMT MARKINGS</b>					<b>6/10/2024</b>		<b>46</b>																																																

Note: Activities are tentative on weather conditions or other unforeseen conditions  
 Saturday work may be requested on weekly basis to Engineer for review and approval