

This Information Is Automatically Populated Based On 'Basic 3 Week Look Ahead' Tab. Just Assign Trades/Contractors To Colors & Select From Drop Down



<b>Three Week Look Ahead Schedule</b>	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, June 26, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL MD
					6/6/2022	6/7/2022	6/8/2022	6/9/2022	6/10/2022	6/11/2022	6/12/2022	6/13/2022	6/14/2022	6/15/2022	6/16/2022	6/17/2022	6/18/2022	6/19/2022	6/20/2022	6/21/2022	6/22/2022	6/23/2022	6/24/2022	6/25/2022	6/26/2022	
Set manholes MH6 & MH10	6/6/2022	6/6/2022	JMU Crew#1	JM Utility	1																				1	
Backfill and build neck with frame and covers MH6	6/7/2022	6/8/2022	JMU Crew#1	JM Utility		1	1																		2	
Backfill MH#10 and construct forms for roof frames	6/9/2022	6/13/2022	JMU Crew#1	JM Utility			1	1	1			1													4	
Excavation for manholes MH#8, MH#9 & MH#11	6/14/2022	6/15/2022	JMU Crew#2	JM Utility									1	1											2	
Set manholes MH#8, MH#9 & MH#11	6/16/2022	6/17/2022	JMU Crew#2	JM Utility											1	1									2	
Backfill and build neck with frame and covers MH#8, MH#9 & MH#11	6/20/2022	6/21/2022	JMU Crew#2	JM Utility														1	1						2	
Excavation and installation for manhole TE#3, TH#3, TH#4 & SB-1	6/22/2022	6/24/2022	JMU Crew#1	JM Utility																	1	1	1		3	
Complete Excavation for Duct bank installation on north and south side of SMH1. Restore area.	6/6/2022	6/16/2022	UCS Crew #1	United Construction	1	1	1	1	1			1	1	1	1										9	
Complete PCC Base and restoration between MH2 & MH3	6/17/2022	6/17/2022	UCS Crew #1	United Construction												1									1	
Excavate and Install TH1 and TE1	6/17/2022	6/20/2022	UCS Crew #1	United Construction												1			1						2	
Excavation and preparation for manhole MH4	6/21/2022	6/24/2022	UCS Crew #1	United Construction																1	1	1	1		4	
Install MH4	6/27/2022	6/27/2022	UCS Crew #1	United Construction																					0	
Continue duct bank from northside MH3 toward MH4	6/28/2022	6/30/2022	UCS Crew #1	United Construction																					0	
Construct PCC Base from northside MH3 toward MH4	6/30/2022	6/31/2022	UCS Crew #1	United Construction																					0	
Continue Test Pits Easy Place	6/6/2022	6/6/2022	Federal Contractors	Federal Contractors	1																				1	
Excavate for duct bank from TE15 to wood Pole #818379	6/6/2022	6/7/2022	Federal Contractors	Federal Contractors	1	1																			2	
Excavate for duct bank from TE15 to MH29	6/8/2022	6/10/2022	Federal Contractors	Federal Contractors			1	1	1																3	
Excavate for duct bank from MH29 to House 4623	6/13/2022	6/15/2022	Federal Contractors	Federal Contractors								1	1	1											3	
Construct PCC from wood pole to house 4623	6/16/2022	6/17/2022	Federal Contractors	Federal Contractors											1	1									2	
																									0	
																									0	
<b>Total Man Days Forecasted</b>					<b>4</b>	<b>3</b>	<b>4</b>	<b>3</b>	<b>3</b>			<b>3</b>	<b>3</b>	<b>3</b>	<b>3</b>	<b>4</b>			<b>2</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>2</b>		<b>43</b>	

Trades / Contractors On Project	
JMU Crew#1	<span style="background-color: red; color: black;"> </span>
JMU Crew#2	<span style="background-color: orange; color: black;"> </span>
	<span style="background-color: yellow; color: black;"> </span>
UCS Crew 2	<span style="background-color: green; color: black;"> </span>
UCS Crew #1	<span style="background-color: cyan; color: black;"> </span>
Federal Contractors	<span style="background-color: magenta; color: black;"> </span>
	<span style="background-color: purple; color: black;"> </span>

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	17
Total Man-Days In Week 2 (Mon-Sun.)	16
Total Man-Days In Week 3 (Mon-Sun.)	10
<b>Total Man-Days In Forecast</b>	<b>43</b>