

This Information Is Automatically Populated Based On 'Basic 3 Week Look Ahead' Tab. Just Assign Trades/Contractors To Colors & Select From Drop Down



Three Week Look Ahead Schedule	Project Name:	DC PLUG Feeder 368	Contract #:	10909
	Period Through:	Sunday, May 29, 2022		

Work Task Description	Start Date	End Date	Trade / Contractor	Resource Name(s)	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	TOTAL MD
					5/9/22	5/10/22	5/11/22	5/12/22	5/13/22	5/14/22	5/15/22	5/16/22	5/17/22	5/18/22	5/19/22	5/20/22	5/21/22	5/22/22	5/23/22	5/24/22	5/25/22	5/26/22	5/27/22	5/28/22	5/29/22	
Install SMH#4, MH#23, MH#24, TH#5, TH#6	5/2/22	5/10/22	JMU Crew#2	JMU Crew #2																			1			3
Excavate and install SMH#4	5/11/22	5/20/22	JMU Crew#1	JMU Crew #1	1	1	1	1	1			1	1						1	1						10
Backfill & install frame & covers for MH#18, MH#21, SMH#3	5/2/22	5/2/22	JMU Crew#2	JMU Crew #2	1	1																				2
Excavation for MH#19	5/2/22	5/10/22	JMU Crew#2	JMU Crew #2		1																				1
Excavation for MH#20 & MH#22	5/3/22	5/3/22	JMU Crew#2	JMU Crew #2			1	1																		2
Excavation for MH#23, MH#24, TH#5 & TH#6	5/11/22	5/12/22	JMU Crew#2	JMU Crew #2								1	1	1	1											4
Excavate & Install TH#1	5/7/22	5/7/22	UCS Crew #1	UCS Crew #1	1	1	1	1	1																	5
Excavate & Install TE#1	5/6/22	5/7/22	UCS Crew #1	UCS Crew #2																			1			1
Continue ductbank from from SMH#1 to MH#2 southside and TH#1	4/18/22	5/2/22	UCS Crew 2	UCS Crew #2	1	1	1	1																		4
Continue Ductbank from northside of MH#2 to TE#1	5/3/22	5/29/22	UCS Crew 2	UCS Crew #2								1	1	1	1											4
Excavate and install conduit from TE#1 to MH#3	4/26/22	5/4/22	UCS Crew #1	UCS Crew #1															1	1	1	1	1			6
Total Man Days Forecasted					4	5	4	4	2			3	3	2	2	4			3	3	1	1	1			42

Trades / Contractors On Project	
JMU Crew#1	
JMU Crew#2	
UCS Crew 2	
UCS Crew #1	
FMCC Asphalt Resto	

Labor Summary	
Total Man-Days In Week 1 (Mon-Sun.)	19
Total Man-Days In Week 2 (Mon-Sun.)	14
Total Man-Days In Week 3 (Mon-Sun.)	9
Total Man-Days In Forecast	42