

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
DC PLUG Feeder 118 / 14702
Contract No.: DCKA-2024-C-0073

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Activity ID		Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 22-Sep-25 to: 11-Oct-25														Data Date:		15-Sep-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
								09/15/25							09/22/25							09/29/25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
								M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
								09/15/25	09/16/25	09/17/25	09/18/25	09/19/25	09/20/25	09/21/25	09/22/25	09/23/25	09/24/25	09/25/25	09/26/25	09/27/25	09/28/25	09/29/25	09/30/25	10/01/25	10/02/25	10/03/25	10/04/25	10/05/25	10/06/25	10/07/25	10/08/25	10/09/25	10/10/25	10/11/25	10/12/25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Project Submittals and Requirements						7-Mar-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
DC PLUG Feeder 118 / 14702
Contract No.: DCKA-2024-C-0073

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

							Period From: 22-Sep-25 to: 11-Oct-25														Data Date:		15-Sep-25									
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	09/15/25							09/22/25							09/29/25											
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S					
							09/15/25	09/16/25	09/17/25	09/18/25	09/19/25	09/20/25	09/21/25	09/22/25	09/23/25	09/24/25	09/25/25	09/26/25	09/27/25	09/28/25	09/29/25	09/30/25	10/01/25	10/02/25	10/03/25	10/04/25	10/05/25	10/06/25	10/07/25	10/08/25	10/09/25	10/10/25
N St.-1040	Install Conduits from MH#20 to MH#21	2800-3000 Blocks N St. SE	CPDC-UTL1	7-Oct-25	10-Oct-25																											
N St.-1050	Install Conduits from MH#21 to TE#17	2800-3000 Blocks N St. SE	CPDC-UTL1	2-Oct-25	6-Oct-25																											
Nash Pl.-1010	Install Conduits from Pole to TE#30 to TE#29	2900 Block Nash Pl. SE	CPDC-UTL3	17-Sep-25	19-Sep-25																											
Nash Pl.-1020	Install Conduits from TE#29 to MH#26	2900 Block Nash Pl. SE	CPDC-UTL3	16-Sep-25	17-Sep-25																											
Nash Pl.-1030	Install Conduits from MH#26 to TH#20	2900 Block Nash Pl. SE	CPDC-UTL3	10-Sep-25	16-Sep-25																											
Pavement Restoration				9-Sep-25																												
30th St.-1090	Pavement Restoration 30th St. SE from Nash Pl. and O St. SE	1300 Block 30th St. SE	CPDC Civil	6-Oct-25	10-Oct-25																											
Nash Pl.-1050	Pavement Restoration Nast Pl. between 29th St. and 30th St. SE	2900 Block Nash Pl. SE	CPDC Civil	29-Sep-25	3-Oct-25																											
O St.-1160	Pavement Restoration O St. SE from Pennsylvania Ave. to 29th St. SE	2800 Block O St. SE	CPDC Civil	8-Sep-25	15-Sep-25																											
31st St., Westover Dr SE (PHASE 5)				11-Aug-25																												
Utilities				11-Aug-25																												
Texas Avenue, S St. SE and 38th St. SE (PHASE 6)				20-Aug-25																												
Utilities				20-Aug-25																												