

This Information Is Automatically Populated Based On 'Basic 3 Week Look Ahead' Tab. Just Assign Trades/Contractors To Colors & Select From Drop Down



| | | | | |
|---------------------------------------|-----------------|-----------------------|-------------|-------|
| Three Week Look Ahead Schedule | Project Name: | DC PLUG Feeder 368 | Contract #: | 10909 |
| | Period Through: | Sunday, July 10, 2022 | | |

| Work Task Description | Start Date | End Date | Trade / Contractor | Resource Name(s) | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | TOTAL MD | |
|---|------------|-----------|---------------------|---------------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|----------|----------|----------|----------|----------|-----------|----------|----------|----------|-----------|-----------|---|
| | | | | | 6/20/2022 | 6/21/2022 | 6/22/2022 | 6/23/2022 | 6/24/2022 | 6/25/2022 | 6/26/2022 | 6/27/2022 | 6/28/2022 | 6/29/2022 | 6/30/2022 | 7/1/2022 | 7/2/2022 | 7/3/2022 | 7/4/2022 | 7/5/2022 | 7/6/2022 | 7/7/2022 | 7/8/2022 | 7/9/2022 | 7/10/2022 | | |
| Backfill and build neck with frame and covers MH4 & MH5 | 6/20/2022 | 6/20/2022 | JMU Crew#1 | JM Utility | 1 | | | | | | | | | | | | | | | | | | | | | 1 | |
| Set manholes MH8 | 6/21/2022 | 6/21/2022 | JMU Crew#1 | JM Utility | | 1 | | | | | | | | | | | | | | | | | | | | 1 | |
| Complete Backfill and roof for MH8 | 6/22/2022 | 6/22/2022 | JMU Crew#1 | JM Utility | | | 1 | | | | | | | | | | | | | | | | | | | 1 | |
| Excavation and installation for manholes TE8 and TH5 | 6/23/2022 | 6/24/2022 | JMU Crew#1 | JM Utility | | | | 1 | 1 | | | | | | | | | | | | | | | | | 2 | |
| Excavation and installation for manholes TE7 and TH7 | 6/27/2022 | 6/28/2022 | JMU Crew#1 | JM Utility | | | | | | | | 1 | 1 | | | | | | | | | | | | | 2 | |
| Excavation for manhole MH11 | 6/27/2022 | 6/27/2022 | JMU Crew#2 | JM Utility | | | | | | | | 1 | | | | | | | | | | | | | | 1 | |
| Construct Cast in place MH11 | 6/28/2022 | 7/4/2022 | JMU Crew#2 | JM Utility | | | | | | | | | 1 | 1 | 1 | 1 | | | | | | | | 1 | | 5 | |
| Backfill and build neck with frame and cover MH11 | 7/5/2022 | 7/5/2022 | JMU Crew#2 | JM Utility | | | | | | | | | | | | | | | | | | | | 1 | | 1 | |
| Complete Excavation for Duct bank installation moving north from MH4 to MH5 | 6/20/2022 | 6/24/2022 | UCS Crew #1 | United Construction | 1 | 1 | 1 | 1 | 1 | | | | | | | | | | | | | | | | | 5 | |
| Complete PCC Base and restoration between MH3 & MH4 | 6/22/2022 | 6/24/2022 | UCS Crew #1 | United Construction | | | 1 | 1 | 1 | | | | | | | | | | | | | | | | | 3 | |
| Continue duct bank from northside MH4 to MH5 | 6/27/2022 | 6/30/2022 | UCS Crew #1 | United Construction | | | | | | | | 1 | 1 | 1 | 1 | | | | | | | | | | | 4 | |
| Construct PCC Base from northside MH4 to MH5 | 6/30/2022 | 7/5/2022 | UCS Crew #1 | United Construction | | | | | | | | | | | 1 | 1 | | | | | | | 1 | 1 | | 4 | |
| Excavate for duct bank from MH29 to MH28 | 6/28/2022 | 6/30/2022 | Federal Contractors | Federal Contractors | | | | | | | | | 1 | 1 | 1 | | | | | | | | | | | 3 | |
| Construct PCC from MH29 to MH28 | 7/1/2022 | 7/6/2022 | Federal Contractors | Federal Contractors | | | | | | | | | | | | 1 | | | | | | | | 1 | 1 | 1 | 6 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 0 | |
| Total Man Days Forecasted | | | | | 2 | 2 | 3 | 3 | 3 | | | 3 | 4 | 3 | 4 | 3 | | | 3 | 3 | 1 | 1 | 1 | | | 39 | |

| Trades / Contractors On Project | |
|---------------------------------|---|
| JMU Crew#1 | |
| JMU Crew#2 | |
| | |
| UCS Crew 2 | |
| UCS Crew #1 | |
| Federal Contractors | |
| | |

| Labor Summary | |
|-------------------------------------|-----------|
| Total Man-Days In Week 1 (Mon-Sun.) | 13 |
| Total Man-Days In Week 2 (Mon-Sun.) | 17 |
| Total Man-Days In Week 3 (Mon-Sun.) | 9 |
| Total Man-Days In Forecast | 39 |