



# LOOK AHEAD SCHEDULE

## PROJECT: DC PLUG FEEDER 15009 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 12/4/2023  
 Today Date: Mon, 12/4/2023  
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Dec 4, 2023							Dec 11, 2023							Dec 18, 2023						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>DCKA-2022-C-0036.3 Submittals and Shop Drawings</b>																												
SUB1060	Engineer's Review & Approval - DDOT Subsurface Materials	CPDC		85%	2/15/23	4/1/23																						
<b>DCKA-2022-C-0036.6 Pre-Construction</b>																												
PRE1030	Project Stake Out & Lay Out	CPDC		95%	2/28/23	3/18/23	18.00																					
<b>DCKA-2022-C-0036-1.7.1.1.1 PH1 STRUCTURE - COMPLETED</b>																												
<b>DCKA-2022-C-0036-1.7.1.1 Phase 1 - Utility</b>																												
INS1000	Duct Insp & Cert - PH1	Miguel F		100%	10/23/23	11/4/23	12.00																					
<b>DCKA-2022-C-0036-1.7.2.1 Phase 1 - Pavement</b>																												
	Bus Stop Pad Restorations - Along 5th St	MELKY	Tuckerman to Sheridan St	100%	11/24/23	11/27/23	3.00																					
	Bus Stop Pad Restorations - Along 5th St	MELKY	Tuckerman to Underwood	100%	11/24/23	11/27/23	3.00																					
	Bus Stop Pad Restorations - Along 5th St	MELKY	Sheridan to Rittenhouse	100%	12/1/23	12/4/23	3.00																					
PVMT1070	Mill & Overlay Phase 1	ANGEL		100%	11/8/23	11/10/23	2.00																					
SRF1000	Restore Pavement Markings Phase 1	DIEGO		100%	11/13/23	11/17/23	4.00																					
<b>DCKA-2022-C-0036.7.1.2.1 PH2 STRUCTURE MOD - COMPLETED</b>																												
<b>DCKA-2022-C-0036.7.1.2 Phase 2 - Utility - COMPLETED</b>																												
<b>DCKA-2022-C-0036-1.7.2.2 Phase 2 - Pavement - COMPLETED</b>																												
<b>DCKA-2022-C-0036-1.7.1.3.1 PH3 STRUCTURE - Completed</b>																												
<b>DCKA-2022-C-0036-1.7.2.3 Phase 3 Utility</b>																												
UT3190	Install Conduit - 9th St b/w Aspen & Butternut	Miguel F		100%	11/15/23	11/20/23	5.00																					
UT3200	Install Conduit - 9th St b/w Butternut St & Dahlia St	Miguel F		100%	11/27/23	12/4/23	7.00																					
UT3180	Install Conduit - Aspen St b/w GA Ave & PB Rd	Miguel F		0%	12/4/23	12/18/23	14.00																					
UT3260	Install Conduit - Butternut St b/w 9th & PB	Miguel F		0%	12/18/23	12/25/23	7.00																					
UT3210	Install Conduit - 9th St b/w Dahlia & Dogwood	Alberto		0%	12/7/23	12/11/23	4.00																					
UT3240	Install Conduit - Dahlia St b/w 8th & 9th	Alberto		0%	12/11/23	12/25/23	14.00																					
<b>DCKA-2022-C-0036-1.7.2.4 Phase 4 Pavement</b>																												
PVMT1170	Restore PCC Pavement - 9th St b/w Aspen & Dahlia	MELKY		0%	12/18/23	1/1/24	14.00																					
<b>DCKA-2022-C-0036-1.7.1.4.1 PHASE 4 STRUCTURE - COMPLETED</b>																												
<b>DCKA-2022-C-0036-1.7.1.4 Phase 4 - Utility</b>																												
UT4020	Install Conduit - Tuckerman St b/w 7th & 8th	Alberto	Completed	100%	11/13/23	11/22/23	9.00																					
UT4010	Install Conduit - Tuckerman St b/w 6th & 7th	Alberto		60%	11/27/23	12/11/23	14.00																					
INS1040	Duct Insp & Cert - PH4	Miguel E		50%	11/6/23	12/8/23	32.00																					
<b>DCKA-2022-C-0036-1.7.2.4 Phase 4 Pavement</b>																												
PVMT1270	Restore PCC Pavement - 8th St b/w Tuckerman & Roxbore	MELKY	completed	100%	11/13/23	11/22/23	9.00																					

Holiday

