

Owner: Government of the District of Columbia
Department of Transportation

Submitted by:

Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 14758

Contract No.: DCKA-2022-C-0069



Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 13-Nov-23 to: 3-Dec-23																Data Date:		13-Nov-23						
							11/13/23							11/20/23							11/27/23										
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S				
Submittals and Shop Drawings																															
General Requirements																															
SUB1020	Submit Subcontractor Approval Request		CPDC MGMT	9-Oct-23		50%																									
SUB1030	Engineer's Review & Approval - Subcontractors		CPDC MGMT	9-Oct-23	14-Oct-23	50%																									
FAB1000	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC MGMT	2-Oct-23	16-Feb-24	40%																									
FAB1010	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC MGMT	2-Oct-23	30-Dec-23	40%																									
FAB1020	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC MGMT	2-Oct-23	3-Jan-24	40%																									
Pre-Construction																															
PRE1000	Construction Staging Area	4100 Block 2nd St. SW	CPDC	10-Oct-23	16-Oct-23	100%																									
PRE1050	Project Mobilization		CPDC	17-Oct-23	17-Oct-23	100%																									
Construction Work																															
Joliet Street & First Street SW																															
Utility																															
A1020	Install MH#21 & MH#22	100 Block Joliet St. SW	CPDC-UTL1	17-Oct-23	17-Oct-23	100%																									
A1590	Install Conduit MH#20 to MH#21	100 Block Joliet St. SW	JJB-UTL1	18-Oct-23	20-Oct-23	100%																									
A1600	Install MH#23 & MH#24	100 Block Joliet St. SW	CPDC-UTL1	17-Oct-23	18-Oct-23	100%																									
A1620	Install Conduit MH#21 to MH#23	100 Block Joliet St. SW	JJB-UTL1	21-Oct-23	25-Oct-23	100%																									
A1630	Install Conduit MH#23 to MH#26	100 Block Joliet St. SW	JJB-UTL1	2-Nov-23	18-Nov-23																										
A1640	Install MH#31 & MH#32 TAP#13, TE#12, TE#13	Intersection of Joliet St. and Irvington St. SW	CPDC-UTL1	18-Oct-23	19-Oct-23	100%																									
A1650	Install Conduit MH#23 to MH#31	100 Block Joliet St. SW	JJB-UTL1	26-Oct-23	6-Nov-23	100%																									
A1660	Install Conduit MH#31 to TE#13	4700 Block South Capitol Ter. SW	JJB-UTL1	6-Nov-23	11-Nov-23	100%																									
A1670	Install MH#25	100 Block Joliet St. SW	CPDC-UTL1	21-Nov-23	21-Nov-23																										
A1670	Install MH#40, TE#14, TE#11	100 Block Joliet St. SW	CPDC-UTL1	19-Oct-23	23-Oct-23	100%																									
A1680	Install MH#26 & MH#27	100 Block Joliet St. SW	CPDC-UTL1	20-Oct-23	20-Oct-23	100%																									
A1680	Install TE#16	100 Block Joliet St. SW	CPDC-UTL1	20-Oct-23	23-Oct-23	100%																									
A1680	Install TAP#17	100 Block Joliet St. SW	CPDC-UTL1	23-Oct-23	23-Oct-23	100%																									
A1690	Install Conduit MH#26 & MH#27	100 Block Joliet St. SW	JJB-UTL1	20-Nov-23	22-Nov-23																										
A1700	Install MH#30	4800 Block 1st St. SW	CPDC-UTL1	1-Nov-23	1-Nov-23	100%																									
A1700	Install TE#15	4800 Block 1st St. SW	CPDC-UTL1	23-Oct-23	23-Oct-23	100%																									
A1710	Install Conduit MH#27 to TE#15	4800 Block 1st St. SW	JJB-UTL1	27-Nov-23	3-Dec-23																										
A1720	Install MH#28	4700 Block 1st St. SW	CPDC-UTL1	1-Nov-23	1-Nov-23	100%																									
A1720	Install TMH#3	4700 Block 1st St. SW	CPDC-UTL1	20-Nov-23	21-Nov-23																										
A1750	Install MH#29	4700 Block 1st St. SW	CPDC-UTL1	1-Nov-23	1-Nov-23	100%																									

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 13-Nov-23 to: 3-Dec-23														Data Date:		13-Nov-23								
							11/13/23							11/20/23							11/27/23										
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S				
A1770	Install SMH#9 & TMH#4	4700 Block 1st St. SW		27-Nov-23	29-Nov-23																										
Chesapeake St. SW																															
Utility																															
A1040	Install TMH#1	Unit Block Chesapeake St. SW	CPDC-UTL1	23-Oct-23	29-Oct-23	100%																									
A1040	Install MH#7	Unit Block Chesapeake St. SW	CPDC-UTL1	30-Oct-23	4-Nov-23	100%																									
A1080	Install TAP#4	100 Block Chesapeake St. SW	CPDC-UTL1	27-Oct-23	27-Oct-23	100%																									
A1080	Install TE#3, & TE#2, TE#14A	100 Block Chesapeake St. SW	CPDC-UTL1	8-Nov-23	8-Nov-23	100%																									
A1090	Install Conduit Ex Pole to TE#2	Unit Block Chesapeake St. SW	JJB-UTL2	13-Nov-23	17-Nov-23																										
A1100	Install MH#5	100 Block Chesapeake St. SW	CPDC-UTL1	6-Nov-23	11-Nov-23	100%																									
A1100	Install MH#6	100 Block Chesapeake St. SW	CPDC-UTL1	30-Oct-23	4-Nov-23	100%																									
A1100	Install MH#8	4200 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	13-Nov-23	18-Nov-23																										
A1110	Install Conduit from TE#2 to MH#5	100 Block Chesapeake St. SW	JJB-UTL2	20-Nov-23	22-Nov-23																										
A1120	Install TAP#3	100 Block Chesapeake St. SW	CPDC-UTL1	28-Oct-23	28-Oct-23	100%																									
A1120	Install TE#1	100 Block Chesapeake St. SW	CPDC-UTL1	8-Nov-23	8-Nov-23	100%																									
A1130	Install Conduit MH#5 to MH#8	100 Block Chesapeake St. SW	JJB-UTL2	27-Nov-23	3-Dec-23																										
A1140	Install MH#4	Intersection of Chesapeake St and 2nd St. SW	CPDC-UTL1	6-Nov-23	11-Nov-23	100%																									
Martin Luther King Jr. Ave. & Ivanhoe Street SW																															
Utility																															
A1060	Install SWMH#3	4200 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	13-Nov-23	17-Nov-23																										
A1240	Install TAP#5	4300 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	3-Nov-23	3-Nov-23	100%																									
A1240	Install TE#5	4300 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	15-Nov-23	15-Nov-23																										
A1240	Install TAP#7	4300 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	3-Nov-23	3-Nov-23	100%																									
A1280	Install TAP#8	4400 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	15-Nov-23	15-Nov-23																										
A1310	Install TE#8	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	15-Nov-23	15-Nov-23																										

Notes: Saturday works will be requested to DDOT for approval

Procurement of PEPCO Precast Structures: - CPDC plans to collect all precast structures and materials from PEPCO and make them available for use on the project starting October 2, 2023, with Gillespie providing structures on-site or yard delivery.