

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
DC PLUG Feeder 118 / 14702
Contract No.: DCKA-2024-C-0073

Submitted by:



Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Activity ID		Description		Location		Resource		Planned Start		Planned Finish		Actual % as of DD		Period From: 13-Oct-25 to: 1-Nov-25														Data Date:		6-Oct-25											
														10/06/25							10/13/25							10/20/25													
														M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
														10/06/25	10/07/25	10/08/25	10/09/25	10/10/25	10/11/25	10/12/25	10/13/25	10/14/25	10/15/25	10/16/25	10/17/25	10/18/25	10/19/25	10/20/25	10/21/25	10/22/25	10/23/25	10/24/25	10/25/25	10/26/25	10/27/25	10/28/25	10/29/25	10/30/25	10/31/25	11/01/25	11/02/25
Project Submittals and Requirements									7-Mar-25																																
REQ-1020	Duct Inspection and Certification (28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE)			1500-1700 Blocks 28th St. SE	CPDC-UTL4	15-Oct-25	24-Oct-25																																		
REQ-1030	Duct Inspection and Certification (N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE)			2800-2900 Blocks NSt SE, 39th St. and Nash Pl. SE	CPDC-UTL4	15-Oct-25	24-Oct-25																																		
PEPCO Material Fabrication and Procurement									11-Mar-25																																
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE)				CPDC	11-Mar-25	31-Oct-25																																		
PROC-1040	Order, Procure & Pick Up of PEPCO Supplied Materials (31st St., Westover Dr SE)				CPDC	11-Aug-25	31-Oct-25																																		
PROC-1050	Order, Procure & Pick Up of PEPCO Supplied Materials (Texas Avenue, S St. SE and 38th St. SE)				CPDC	11-Aug-25	31-Oct-25																																		
Construction Phase									11-Mar-25																																
Ridge Pl. SE and 22nd St. SE from Q St to S St. SE (PHASE 1)									24-Mar-25																																
22nd St-1140	Landscaping Restoration (Topsoil and Seeding) 22nd St. SE			1600-1700 Blocks 22nd St. SE	CPDC-UTL4	8-Oct-25	31-Oct-25																																		
Ridge-1140	Landscaping Restoration (Topsoil and Seeding) Ridge Pl. SE			1900-2200 Blocks Ridge Pl. SE	CPDC-UTL4	8-Oct-25	31-Oct-25																																		
22nd St-1030	Install conduits from MH#5 to pole and pavement restoration			22nd St and S St. SE	CPDC-UTL3	14-Oct-25	16-Oct-25																																		
22nd St-1070	Install conduits from MH#9 to pole and pavement restoration			22nd St. and Q St. SE	CPDC-UTL3	14-Oct-25	16-Oct-25																																		
25th St., Palmer Pl., Q St., and 26th Pl. SE (PHASE 2)									31-Mar-25																																
25th St-1150	Landscape Restoration (Topsoil and Seeding) 25th St. SE			1400-1600 Blocks 25th St. SE	CPDC-UTL4	23-Sep-25	31-Oct-25																																		
Q St.-1090	Landscape Restoration (Topsoil and Seeding) Q St. SE			2300-2500 Blocks Q St. SE	CPDC-UTL4	23-Sep-25	31-Oct-25																																		
26th Pl.-1040	Install conduits from MH#14 to pole and pavement restoration			26th Pl. and R St. SE	CPDC-UTL3	14-Oct-25	16-Oct-25																																		
28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE (PHASE 3)									13-Mar-25																																
Utilities									14-Apr-25																																
28th St.-2020	Install Conduits from MH#28 to MH#37			1500 Block 28th St. SE	CPDC-UTL2	14-Oct-25	24-Oct-25																																		
28th St.-2030	Install Conduits from MH#37 to MH#38			1500 Block 28th St. SE	CPDC-UTL2	26-Sep-25	10-Oct-25																																		
Pavement Restoration									14-Jul-25																																
28th St.-3000	Pavement Restoration 28th St. between Pennsylvania Ave. and Q St. SE			1500 Block 28th St. SE	CPDC Civil	27-Oct-25	31-Oct-25																																		
28th St.-3010	Pavement Restoration 28th St. between Q St. SE and R St. SE			1600 Block 28th St. SE	CPDC Civil	27-Oct-25	31-Oct-25																																		
28th St.-3020	Pavement Restoration 28th St. between R St. and Texas Ave. SE			1700 Block 28th St. SE	CPDC Civil	2-Sep-25	31-Oct-25																																		
N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE (PHASE 4)									13-Jun-25																																
Utilities									13-Jun-25																																
28th St.-1030	Install Conduits from MH#19 to SMH#1			1300-1400 Blocks 28th St. SE	CPDC-UTL1	22-Oct-25	27-Oct-25																																		
28th St.-1040	Install Conduits from SMH#1 to MH#27			1300-1400 Blocks 28th St. SE	CPDC-UTL1	27-Oct-25	31-Oct-25																																		
28th St.-1060	Install Conduits from MH#29 to MH#28			1300-1400 Blocks 28th St. SE	CPDC-UTL2	27-Oct-25	31-Oct-25																																		
30th St.-1030	Install Conduits from TE#18 to MH#23			1200-1300 Blocks 30th St. SE	CPDC-UTL1	6-Oct-25	7-Oct-25																																		
30th St.-1040	Install Conduits from MH#23 to MH#21			1200-1300 Blocks 30th St. SE	CPDC-UTL1	30-Sep-25	6-Oct-25																																		
N St.-1020	Install Conduits from New Pole to MH#19A			2800-3000 Blocks N St. SE	CPDC-UTL1	21-Oct-25	22-Oct-25																																		
N St.-1030	Install Conduits from MH#19A to MH#20			2800-3000 Blocks N St. SE	CPDC-UTL1	14-Oct-25	22-Oct-25																																		
N St.-1040	Install Conduits from MH#20 to MH#21			2800-3000 Blocks N St. SE	CPDC-UTL1	7-Oct-25	14-Oct-25																																		
N St.-1050	Install Conduits from MH#21 to TE#17			2800-3000 Blocks N St. SE	CPDC-UTL1	2-Oct-25	7-Oct-25																																		
O St.-1140	Install Conduits from TE#26 to pole			3000 Block O St. SE	CPDC-UTL3	2-Oct-25	6-Oct-25																																		
Pavement Restoration									9-Sep-25																																
29th&Ost-1060	Mill and Overlay 29th St. & O St. SE			1300-1400 Blocks 28th St. SE	CPDC Asphalt	8-Oct-25	10-Oct-25																																		
30th St.-1080	Pavement Restoration 30th St. SE from Anacostia Rd. and Nash Pl. SE			1300 Block 30th St. SE	CPDC Civil	7-Oct-25	10-Oct-25																																		
30th St.-1090	Pavement Restoration 30th St. SE from Nash Pl. and O St. SE			1300 Block 30th St. SE	CPDC Civil	7-Oct-25	10-Oct-25																																		

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
DC PLUG Feeder 118 / 14702
Contract No.: DCKA-2024-C-0073

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

							Period From: 13-Oct-25 to: 1-Nov-25														Data Date:		6-Oct-25											
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	10/06/25							10/13/25							10/20/25													
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
							10/06/25	10/07/25	10/08/25	10/09/25	10/10/25	10/11/25	10/12/25	10/13/25	10/14/25	10/15/25	10/16/25	10/17/25	10/18/25	10/19/25	10/20/25	10/21/25	10/22/25	10/23/25	10/24/25	10/25/25	10/26/25	10/27/25	10/28/25	10/29/25	10/30/25	10/31/25	11/01/25	11/02/25
30th St.-1100	Mill and Overlay 30th St. SE from Anacostia Rd. and Nash Pl. SE	1300 Block 30th St. SE	CPDC Asphalt	8-Oct-25	10-Oct-25																													
30th St.-1110	Mill and Overlay 30th St. SE from Nash Pl. and O St. SE	1300 Block 30th St. SE	CPDC Asphalt	8-Oct-25	10-Oct-25																													
N St.-1070	Pavement Restoration N St. SE from 28th St. to 29th St. SE	2800 Block N St. SE	CPDC Civil	27-Oct-25	31-Oct-25																													
N St.-1080	Pavement Restoration N St. SE from 29th St. to 30th St. SE	2900 Block N St. SE	CPDC Civil	27-Oct-25	31-Oct-25																													
Nash Pl.-1060	Mill and Overlay Nast Pl. between 29th St. and 30th St. SE	2900 Block Nash Pl. SE	CPDC Asphalt	8-Oct-25	10-Oct-25																													
O St.-1170	Pavement Restoration O St. SE from 30th St. SE to Branch Ave. SE	3000 Block O St. SE	CPDC Civil	3-Oct-25	7-Oct-25																													
O St.-1180	Mill and Overlay O St. SE from Pennsylvania Ave. to 29th St. SE	2800 Block O St. SE	CPDC Asphalt	8-Oct-25	14-Oct-25																													
O St.-1190	Mill and Overlay O St. SE from 29th St. SE to 30th St. SE	2900 Block O St. SE	CPDC Asphalt	8-Oct-25	14-Oct-25																													
O St.-1190	Mill and Overlay O St. SE from 30th St. SE to Branch Ave. SE	3000 Block O St. SE	CPDC Asphalt	8-Oct-25	14-Oct-25																													
Pavement Markings and Landscaping				10-Oct-25																														
29th&Ost-1070	Pavement Markings 29th St. & O St. SE	29th St. & O St. SE	CPDC Line	14-Oct-25	16-Oct-25																													
29th&Ost-1080	Landscape Restoration (Topsoil and Seeding) 29th St. & O St. SE	29th St. & O St. SE	CPDC-UTL4	10-Oct-25	14-Oct-25																													
30th St.-1120	Pavement Markings 30th St. SE (1200-1300 Blocks)	1200-1300 Blocks 30th St. SE	CPDC Line	14-Oct-25	16-Oct-25																													
30th St.-1130	Landscape Restoration (Topsoil and Seeding) 30th St. SE (1200-1300 Blocks)	1200-1300 Blocks 30th St. SE	CPDC-UTL4	10-Oct-25	14-Oct-25																													
Nash Pl.-1070	Pavement Markings Nash Pl. SE (2900 Block)	2900 Block Nash Pl. SE	CPDC Line	14-Oct-25	16-Oct-25																													
Nash Pl.-1080	Landscape Restoration (Topsoil and Seeding) Nash Pl. SE (2900 Block)	2900 Block Nash Pl. SE	CPDC-UTL4	14-Oct-25	14-Oct-25																													
O St.-1200	Pavement Markings O St. SE (2700-3000 Blocks)	2700-3000 Blocks O St. SE	CPDC Line	14-Oct-25	16-Oct-25																													
O St.-1210	Landscape Restoration (Topsoil and Seeding) O St. SE (2700-3000 Blocks)	2700-3000 Blocks O St. SE	CPDC-UTL4	10-Oct-25	14-Oct-25																													
31st St., Westover Dr SE (PHASE 5)				11-Aug-25																														
Utilities				11-Aug-25																														
31st St.-1020	Install Conduits from TH#37 to MH#61	1700 Block 31st St. SE	CPDC-UTL3	16-Oct-25	20-Oct-25																													
31st St.-1030	Install Conduits from MH#61 to MH#62	1700 Block 31st St. SE	CPDC-UTL3	20-Oct-25	22-Oct-25																													
31st St.-1040	Install Conduits from MH#62 to MH#63	1700 Block 31st St. SE	CPDC-UTL3	22-Oct-25	24-Oct-25																													
Texas Avenue, S St. SE and 38th St. SE (PHASE 6)				20-Aug-25																														
Utilities				20-Aug-25																														