



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start:Mon, 5/5/2025

Today Date:Fri, 5/9/2025

Display Week:1

Workday

Nonworkday/Holiday

								May 5, 2025								May 12, 2025								May 19, 2025								May 26, 2025							
								5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1				
ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S				
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings																																							
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION																																							
INS1020	Duct Insp & Cert - PH2	CPDC	Various Locations	100%	4/28/25	5/2/25	4.00																																
INS1030	Duct Insp & Cert - PH3	CPDC	Various Locations	0%	5/5/25	5/16/25	11.00																																
DCKA-2023-C-042_BL.6 Pre-Construction																																							
FAB1020	Order & Procure PEPCO Precast Structures & Conduit 75%	CPDC		35%	11/18/24	1/17/25	61.00																																
PRE1030	Project Stake Out & Lay Out	CPDC		90%	4/3/24	5/5/25	398.00																																
PRE1040	Mark Exiting Utilities	CPDC		90%	5/20/24	5/31/24	12.00																																
DCKA-2023-C-042_BL.7.3 Phase 1.0																																							
UG Utility																																							
PH3-UT-1080	Install Sec SB7(MH106A)	ANCHOR		0%	5/12/25	5/16/25	5.00																																
PH2-UT-1410	Install SB#4 Sec(MH367A)	ANCHOR		0%	5/19/25	5/23/25	5.00																																
PH1-UT-1660	CIP MH33A	ANCHOR		0%	5/26/25	5/30/25	5.00																																
PH3-UT-1230	Install Sec SB5b(MH87A)	ANCHOR		100%	5/5/25	5/9/25	5.00																																
PH3-UT-1120	Install Prim SB6(NO MH#)	ANCHOR		100%	5/5/25	5/9/25	5.00																																
PH3-UT-1240	Install 6x12 MH88	Miguel F		0%	5/5/25	5/9/25	5.00																																
PH3-UT-1250	Install 6x12 MH86	Miguel F		0%	5/5/25	5/9/25	5.00																																
PH3-UT-1290	Install MH85	Miguel F		0%	5/12/25	5/16/25	5.00																																
PH3-UT-1340	Install MH85A	Miguel F		0%	5/12/25	5/16/25	5.00																																
PH3-UT-1360	Install TMH17c	Miguel F		0%	5/19/25	5/23/25	5.00																																
PH3-UT-1280	Install TMH18	Miguel F		0%	5/19/25	5/23/25	5.00																																
UG CONDUIT																																							
PH3-UT-1500	Install Conduit & MH Recess - 14th St b/w Emerson to Decatur	Miguel F		0%	5/26/25	5/30/25	5.00																																
PH4-UT-1690	Install Conduit & MH Recess - Hamilton St b/w 13th to 14th	Christian C	btw 13th & Georgia	75%	5/5/25	5/16/25	12.00																																
PH4-UT-1720	Install Conduit & MH Recess - Gallaton St b/w 13th to TE82	Christian C	btw 13th & Georgia	0%	5/19/25	5/30/25	12.00																																
PH3-UT-1500	Backfill - 14th St b/w Emerson to Decatur	Miguel F		0%	5/26/25	5/30/25	5.00																																
PH4-UT-1690	Backfill - Hamilton St b/w 13th to 14th	Christian C	btw 13th & Georgia	75%	5/5/25	5/16/25	5.00																																
PH4-UT-1720	Backfill - Gallaton St b/w 13th to TE82	Christian C	btw 13th & Georgia	0%	5/19/25	5/30/25	5.00																																
PCC PVMT																																							
PH3-PVMT-1090	PCC Restoration - Emerson St b/w 14th & 13th	CPDC-Maximo	13th to arkansas	0%	5/5/25	5/9/25	4.00																																
PH3-PVMT-1100	PCC Restoration - Farragut St b/w 14th & 13th	CPDC-Maximo		0%	5/12/25	5/16/25	4.00																																
PH4-PVMT-1160	PCC Pavement - Gallaton St b/w 14th & 13th	CPDC-Maximo		0%	5/19/25	5/30/25	4.00																																
ASPHALT PVMT																																							
PH3-ASPH-1020	Mill & Pave - 14th St b/w Madison St & Buchanan St		Farragut to Emerson	0%	5/12/25	5/23/25	4.00																																
PH3-ASPH-1040	Mill & Pave - Farragut St b/w 14th and 13th			0%	5/12/25	5/23/25	4.00																																
PH4-ASPH-1000	Mill & Pave - 13th St b/w Emerson & Madison		Farragut to Emerson	0%	5/12/25	5/23/25	4.00																																
PVMT MARKINGS																																							
PLANTING																																							
PH2-PLNT-1050	Restore Green Areas - Various Locations Phase 2			100%	3/31/25	4/18/25	18.00																																
PH3-PLNT-1000	Restore Green Areas - Various Locations Phase 3			0%	4/21/25	4/25/25	4.00																																

Note:

Activities are tentative on weather conditions or other unforeseen conditions

Saturday work may be requested on weekly basis to Engineer for review and approval