



# LOOK AHEAD SCHEDULE

## PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Tue, 1/21/2025  
 Today Date: Fri, 1/24/2025  
 Display Week: 1

■ Workday ■ Nonworkday/Holiday

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jan 20, 2025							Jan 27, 2025					Feb 3, 2025					Feb 10, 2025									
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
<b>DCKA-2023-C-042_BL.3 Submittals and Shop Drawings</b>																																		
<b>DCKA-2023-C-042_BL.5.1 DUCT INSPECTION</b>																																		
INS1020	Duct Insp & Cert - PH2	CPDC	16th St	10%	1/27/25	2/7/25	11.00																											
<b>DCKA-2023-C-042_BL.6 Pre-Construction</b>																																		
FAB1020	Order & Procure PEPCO Precast Structures & Conduit 75%	CPDC		35%	11/18/24	1/17/25	61.00																											
PRE1030	Project Stake Out & Lay Out	CPDC		90%	4/3/24	5/5/25	398.00																											
PRE1040	Mark Exiting Utilities	CPDC		90%	5/20/24	5/31/24	12.00																											
<b>DCKA-2023-C-042_BL.7.3 Phase 1.0</b>																																		
<b>UG Utility</b>																																		
	TE #63 & TE#68	Miguel E		0%	10/31/24	11/8/24	9.00																											
	Install MH Sump Pit and Grounding PH1	Miguel E		90%	6/17/24	7/5/24	19.00																											
<b>UG CONDUIT</b>																																		
PH2-UT-1660	Install Conduit - 16th St b/w Kennedy Pl & Longfellow	Miguel F		100%	12/18/24	1/3/25	16.00																											
PH2-UT-1650	Install Conduit -Decatur St b/w 14th & PB Rd	Miguel F		50%	1/6/25	1/29/25	23.00																											
PH3-UT-1400	Install Conduit & MH Recess - 14th St b/w Jefferson & Ingriahan	Miguel F		0%	1/27/25	2/14/25	18.00																											
PH2-UT-1670	Install Conduit - Longfellow St b/w 16th & 14th St	Christian C		100%	12/23/24	1/3/25	11.00																											
PH2-UT-1620	Install Conduit - PB Rd b/w Iowa & Farragut	Christian C		30%	1/21/25	1/24/25	3.00																											
PH2-UT-1610	Install Conduit - Farragut St b/w 16th PB Rd	Christian C		0%	1/27/25	1/31/25	4.00																											
PH2-UT-1620	Install Conduit - PB Rd b/w Iowa & Farragut	Christian C		0%	2/3/25	2/14/25	11.00																											
PH2-UT-1660	Backfill - 16th St b/w Kennedy Pl & Longfellow	Miguel F		100%	12/18/24	1/3/25	16.00																											
PH2-UT-1650	Backfill -Decatur St b/w 14th & PB Rd	Miguel F		50%	1/6/25	1/29/25	23.00																											
PH3-UT-1400	Backfill - 14th St b/w Jefferson & Ingriahan	Miguel F		0%	1/27/25	2/14/25	18.00																											
PH2-UT-1670	Backfill - Longfellow St b/w 16th & 14th St	Christian C		100%	12/23/24	1/3/25	11.00																											
PH2-UT-1620	Backfill - PB Rd b/w Iowa & Farragut	Christian C		30%	1/21/25	1/24/25	3.00																											
PH2-UT-1610	Backfill - Farragut St b/w 16th PB Rd	Christian C		0%	1/27/25	1/31/25	4.00																											
PH2-UT-1620	Backfill - PB Rd b/w Iowa & Farragut	Miguel F		0%	2/3/25	2/14/25	11.00																											
PH2-UT-1660	MH recess - 16th St b/w Kennedy Pl & Longfellow	Miguel F		100%	12/18/24	1/3/25	16.00																											
PH2-UT-1650	MH recess -Decatur St b/w 14th & PB Rd	Miguel F		50%	1/6/25	1/29/25	23.00																											
PH3-UT-1400	MH recess - 14th St b/w Jefferson & Ingriahan	Miguel F		0%	1/27/25	2/14/25	18.00																											
PH2-UT-1670	MH recess - Longfellow St b/w 16th & 14th St	Christian C		100%	12/23/24	1/3/25	11.00																											
PH2-UT-1620	MH recess - PB Rd b/w Iowa & Farragut	Christian C		30%	1/21/25	1/24/25	3.00																											
PH2-UT-1610	MH recess - Farragut St b/w 16th PB Rd	Christian C		0%	1/27/25	1/31/25	4.00																											
PH2-UT-1620	MH recess - PB Rd b/w Iowa & Farragut	Miguel F		0%	2/3/25	2/14/25	11.00																											
<b>PCC PVMT</b>																																		
PH2-PVMT-1030	PCC Bus Stop Restoration - 16th St & Colorado St (SB)	CPDC-Bravo	(tentative )	0%			0.00																											
PH4-PVMT-1110	PCC Pavement - Colorado Ave b/w Longfellow to Kennedy St	CPDC-Bravo		100%	12/23/24	1/11/25	19.00																											
PH4-PVMT-1100	PCC Pavement - Colorado Ave b/w Madison to Longfellow	CPDC-Bravo		0%	1/20/25	1/25/25	5.00																											
PH3-PVMT-1000	PCC Restoration - 14th St b/w Longfellow & Jefferson St	CPDC-Bravo		0%	1/27/25	1/31/25	4.00																											
PH2-PVMT-1130	PCC Restoration - Lonfellow St b/w 16th & 14th St	CPDC-Bravo		0%	2/3/25	2/7/25	4.00																											
<b>ASPHALT PVMT</b>																																		
PH2-ASPH-1050	Mill & Pave - Colorado Ave b/w 16th & 14th		(tentative on weather)	0%	1/27/25	1/31/25	4.00																											
<b>PVMT MARKINGS</b>																																		
<b>PLANTING</b>																																		
PH1-PLNT-1010	Restore Green Areas - Colorado Ave b/w 16th St			0%			0.00																											
PH1-PLNT-1000	Restore Green Areas - Blagden Ave b/w 16th St			0%			0.00																											

Note: Activities are tentative on weather conditions or other unforeseen conditions  
 Saturday work may be requested on weekly basis to Engineer for review and approval