



Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Oct 23, 2023							Oct 30, 2023					Nov 6, 2023								
								23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
UT4070	Install Conduit - Sheridan St b/w 7th & 8th	Alberto		0%	10/23/23	10/30/23	7.00	█	█	█	█	█	█	█	█													
UT4120	Install Conduit - Sheridan St b/w 5th & 7th	Alberto		0%	10/30/23	11/6/23	7.00																					
UT4020	Install Conduit - Tuckerman St b/w 7th & 8th	Alberto		0%	11/6/23	11/13/23	7.00																					
<b>DCKA-2022-C-0036-1.7.2.4 Phase 4 Pavement</b>						<b>2/28/2023</b>	<b>233</b>																					
PVMT1300	Restore PCC Pavement - Roxboro Pl b/w 8th & 5th	MELKY		85%	10/10/23	10/23/23	13.00	█																				
PVMT1290	Restore PCC Pavement - Rittenhouse b/w 9th & 8th	MELKY		0%	10/23/23	10/30/23	7.00	█	█	█	█	█	█	█														
PVMT1270	Restore PCC Pavement - 8th St b/w Tuckerman & Roxbore	MELKY		0%	10/30/23	11/6/23	7.00																					
	Restore PCC Pavement - Roxboro Pl b/w 8th & 9th	MELKY		0%	11/6/23	11/11/23	5.00																					
PVMT1310	Restore PCC Pavement - Sheridan b/w 9th & 5th	MELKY	7-8th St	0%	11/6/23	11/13/23	7.00																					
PVMT1430	Mill & Overlay - Phase 4	MELKY	Roxbore 5-8, 8th Ritt-Sheridan, Ritt 8-9	0%	11/6/23	11/13/23	7.00																					