



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 7/1/2024
 Today Date: Fri, 7/5/2024
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Jul 1, 2024							Jul 8, 2024							Jul 15, 2024							Jul 22, 2024						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings																																			
								4/3/2024																											
SOS1020	Engineer's Review & Approval - Owner Utility Materials	DDOT		100%	4/3/24	4/26/24	24.00																												
SOS1030	Engineer's Review & Approval - Owner Civil Submittals	DDOT		80%	4/3/24	5/31/24	59.00																												
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION																																			
INS1000	Duct Insp & Cert - PH1	CPDC		40%	6/24/24	7/5/24	11.00																												
DCKA-2023-C-042_BL.6 Pre-Construction																																			
								4/15/2024																											
FAB1010	Order & Procure PEPCO Precast Structures & Conduit 50%	CPDC		80%	5/16/24	7/8/24	54.00																												
PRE1030	Project Stake Out & Lay Out	CPDC		25%	4/3/24	5/3/24	31.00																												
PRE1040	Mark Exiting Utilities	CPDC	Phase 2	60%	5/20/24	5/31/24	12.00																												
	Taking In Situ Soil Sample	CPDC	Phase 3	0%	7/11/24	7/12/24	2.00																												
DCKA-2023-C-042_BL.7.3 Phase 1.0																																			
								4/29/2024																											
UG Utility																																			
								4/29/2024																											
PH2-UT-1370	Install MH1	CPDC-UTL1	5201 Colorado Ave NW	100%	7/1/24	7/5/24	5.00																												
PH2-UT-1360	Install SMH1	CPDC-UTL1	5201 Colorado Ave NW	100%	7/1/24	7/5/24	5.00																												
PH2-UT-1430	Install 6x12 MH2	CPDC-UTL1	5303 Colorado Ave NW	0%	7/8/24	7/12/24	5.00																												
PH2-UT-1440	Install 6x12 MH3	CPDC-UTL1	5303 Colorado Ave NW	0%	7/8/24	7/12/24	5.00																												
PH2-UT-1340	Install SMH6	CPDC-UTL1	16th St	0%	7/15/24	7/19/24	5.00																												
PH2-UT-1350	Install MH66b	CPDC-UTL1	16th St	0%	7/15/24	7/19/24	5.00																												
PH2-UT-1450	Install TMH1	CPDC-UTL1	5331 Colorado Ave NW	0%	7/22/24	7/26/24	5.00																												
PH2-UT-1460	Install 6x12 MH4	CPDC-UTL1	5331 Colorado Ave NW	0%	7/22/24	7/26/24	5.00																												
	Install MH Sump Pit and Grounding PH1	Miguel E		90%	6/17/24	7/5/24	19.00																												
UG CONDUIT																																			
								4/29/2024																											
PH1-UT-1140	Install Conduit - Blagden Ave b/w 17th st & 16th	CPDC-UTL2		100%	6/26/24	7/8/24	12.00																												
PH1-UT-1130	Install Conduit - Blagden Ave b/w 18th & 17th	CPDC-UTL2		0%	7/8/24	7/15/24	7.00																												
PH1-UT-1120	Install Conduit - Blagden Ave b/w Allison & 18th St	CPDC-UTL2		0%	7/15/24	7/26/24	11.00																												
PH1-UT-1140	Backfill - Blagden Ave b/w 17th st & 16th	CPDC-UTL2		0%	6/26/24	7/8/24	12.00																												
PH1-UT-1130	Backfill - Blagden Ave b/w 18th & 17th	CPDC-UTL2		0%	7/8/24	7/15/24	7.00																												
PH1-UT-1120	Backfill - Blagden Ave b/w Allison & 18th St	CPDC-UTL2		0%	7/15/24	7/26/24	11.00																												
	Manhole Recess - Blagden Ave b/w 17th st & 16th	CPDC-UTL3		0%	6/26/24	7/8/24	12.00																												
	MH Recess - Blagden Ave b/w 18th & 17th	CPDC-UTL3		0%	7/8/24	7/15/24	7.00																												
	Manhole Recess - Blagden Ave b/w Allison & 18th St	CPDC-UTL3		0%	7/15/24	7/26/24	11.00																												
PCC PVMT																																			
								5/24/2024																											
PH1-PVMT-1090	PCC Restoration - 18th St b/w Colorado to Blagden ter	CPDC-Bravo		0%	7/1/24	7/5/24	4.00																												
PH1-PVMT-1100	PCC Restoration - 17th St b/w Blage ter to Colorado	CPDC-Bravo		0%	7/1/24	7/5/24	4.00																												
PH1-PVMT-1040	PCC Restoration - Colorado Ave b/w 16th & 17th	CPDC-Bravo		0%	7/3/24	7/13/24	10.00																												
PH1-PVMT-1080	PCC Restoration - Blagden Ter b/w Colorado to 18th	CPDC-Bravo		0%	7/10/24	7/19/24	9.00																												
PH1-PVMT-1020	PCC Restoration - Blagden Ave b/w 18th & 17th	CPDC-Bravo		0%	7/22/24	7/26/24	4.00																												
ASPHALT PVMT																																			
								6/10/2024																											
PH1-ASPH-1030	Mill & Pave 18th St b/w Col and Blagden Ter			0%	7/8/24	7/12/24	4.00																												
PH1-ASPH-1020	Mill & Pave Blagden Ter b/w Colorado Ave & 18			0%	7/8/24	7/12/24	4.00																												
PH1-ASPH-1010	Mill & Pave Colorado Ave b/w 16th St and 17th St			0%	7/15/24	7/19/24	4.00																												
PVMT MARKINGS																																			
								6/10/2024																											
PH1-MRKN-1030	Line Stripe - 17th St & 18th St b/w Colorado Ave & Blagden			0%	7/11/24	7/19/24	8.00																												

Note: Activities are tentative on weather conditions or other unforeseen conditions

Display Week:

Jul 1, 2024							Jul 8, 2024							Jul 15, 2024							Jul 22, 2024						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION
----	----------	----------	----------	----------	-------	-----	----------

Saturday work may be requested on weekly basis to Engineer for review and approval