



ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Mar 31, 2025							Apr 7, 2025							Apr 14, 2025							Apr 21, 2025						
								31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PH3-ASPH-1020	Mill & Pave - 14th St b/w Jefferson st & Gallatin st		(tentaive on weather)	100%	3/28/25	4/4/25	7.00	[Blue bar]																											
PH3-ASPH-1030	Mill & Pave - Igrham & Hamilton b/w Colorado & 14th		(tentaive on weather)	100%	3/28/25	4/4/25	7.00	[Blue bar]																											
PH3-ASPH-1020	Mill & Pave - 14th St b/w Madison St & Buchanan St		Hamilton to Farragut	0%	4/14/25	4/18/25	4.00								[Blue bar]																				
<b>PVMT MARKINGS</b>					<b>6/10/2024</b>		<b>298</b>																												
							<b>0.00</b>																												
<b>PLANTING</b>					<b>6/10/2024</b>		<b>298</b>																												
PH1-PLNT-1010	Restore Green Areas - Colorado Ave b/w 16th St			0%	3/17/25	3/21/25	4.00																												
PH2-PLNT-1050	Restore Green Areas - Colorado Ave b/w 16th & 14th			0%	3/24/25	3/28/25	4.00																												
PH1-PLNT-1000	Restore Green Areas - Various Locations Phase 1			100%	3/24/25	4/4/25	11.00	[Blue bar]																											
PH2-PLNT-1050	Restore Green Areas - Various Locations Phase 2			0%	3/31/25	4/25/25	25.00	[Blue bar]							[Blue bar]							[Blue bar]													

Note: Activities are tentative on weather conditions or other unforeseen conditions  
 Saturday work may be requested on weekly basis to Engineer for review and approval