



LOOK AHEAD SCHEDULE

PROJECT: DC PLUG FEEDER 15001 Civil Construction

CAPITOL PAVING OF D.C., INC

Week Start: Mon, 11/11/2024
 Today Date: Mon, 11/18/2024
 Display Week: 1

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Nov 11, 2024							Nov 18, 2024							Nov 25, 2024							Dec 2, 2024						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
DCKA-2023-C-042_BL.3 Submittals and Shop Drawings																																			
DCKA-2023-C-042_BL.5.1 DUCT INSPECTION																																			
INS1000	Duct Insp & Cert - PH1	CPDC	Blagden Ter b/w 17th and Colorado Ave	100%	10/1/24	10/19/24	18.00																												
INS1000	Duct Insp & Cert - PH1	CPDC	Blagden Ave	50%	11/19/24	11/22/24	3.00																												
INS1020	Duct Insp & Cert - PH2	CPDC	Deactur St, 16th St	0%	12/2/24	12/6/24	4.00																												
DCKA-2023-C-042_BL.6 Pre-Construction																																			
FAB1010	Order & Procure PEPCO Precast Structures & Conduit 50%	CPDC		95%	5/16/24	12/9/24	208.00																												
PRE1030	Project Stake Out & Lay Out	CPDC		70%	4/3/24	5/5/25	398.00																												
PRE1040	Mark Exiting Utilities	CPDC		80%	5/20/24	5/31/24	12.00																												
DCKA-2023-C-042_BL.7.3 Phase 1.0																																			
UG Utility																																			
PH4-UT-1210	Install SMH-10	CPDC-UTL1	1305 Hamilton St NW. Pending RFI	0%			1.00																												
PH4-UT-1520	Install 6x12 MH132	CPDC-UTL1	1206 Madison St NW, Washington, DC	50%	11/11/24	11/22/24	12.00																												
PH4-UT-1130	Install 6x12 MH93b	CPDC-UTL1	5102 13th St NW, Washington	50%	11/11/24	11/22/24	12.00																												
PH4-UT-1140	Install 6x12 MH94	CPDC-UTL1	1309 Emerson St, Washington, DC	50%	11/11/24	11/22/24	12.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	13th St b/w Jeffersn & Ingrham	50%	9/26/24	9/28/24	3.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	13th St b/w Gallatin & Hamilton	50%	10/31/24	11/8/24	9.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Ingraham St b/w 14th to 13th	70%	10/14/24	10/28/24	15.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Hamilton St b/w 13th & 14th St	0%	10/28/24	11/1/24	5.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Hamilton St b/w 13th & Georgia	0%	10/28/24	11/1/24	5.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Farragut St b/w 13th & 14th St	0%	11/4/24	11/15/24	12.00																												
	Install TEs, THs, 4.5x6 MHs	Miguel E	Jefferson St NW b/w 13th & 14th St	90%	10/7/24	10/11/24	5.00																												
	Install MH Sump Pit and Grounding PH1	Miguel E		90%	6/17/24	7/5/24	19.00																												
UG CONDUIT																																			
PH2-UT-1570	Install Conduit - Colorado Ave b/w 16th & 14th	Miguel E		30%	11/8/24	12/7/24	29.00																												
PH4-UT-1640	Install Conduit - Colorado b/w Kennedy & Longfellow	CPDC-UTL2		20%	11/14/24	11/22/24	8.00																												
PH3-UT-1380	Install Conduit & MH Recess - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL2		0%	11/25/24	11/30/24	5.00																												
PH4-UT-1640	Install Conduit & MH Recess - Colorado Ave b/w Madison to Longfellow	CPDC-UTL2		0%	12/2/24	12/6/24	4.00																												
PH2-UT-1570	Backfill - Colorado Ave b/w 16th & 14th	Miguel E		30%	11/8/24	12/7/24	29.00																												
PH4-UT-1640	Backfill - Colorado b/w Kennedy & Longfellow	CPDC-UTL2		20%	11/14/24	11/22/24	8.00																												
PH4-UT-1640	Backfill - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL2		0%	11/25/24	11/30/24	5.00																												
PH4-UT-1640	Backfill - Colorado Ave b/w Madison to Longfellow	CPDC-UTL2		0%	12/2/24	12/6/24	4.00																												
	MH Recess - Colorado Ave b/w 16th & 14th	CPDC-UTL3		30%	11/8/24	12/7/24	29.00																												
	MH Recess - Colorado Ave b/w 14th & Longfellow	CPDC-UTL3		20%	11/14/24	11/22/24	8.00																												
	MH Recess - 14th St b/w Longfellow & Kennedy/Colorado Ave	CPDC-UTL3		0%	11/25/24	11/30/24	5.00																												
	MH Recess - Colorado Ave b/w Madison to Longfellow	CPDC-UTL3		0%	12/2/24	12/6/24	4.00																												
PCC PVMT																																			
PH2-PVMT-1000	PCC Restoration - Decatur b/w 17 to 18th	CPDC-Bravo		100%	11/7/24	11/15/24	8.00																												
PH2-PVMT-1010	PCC Restoration - 16th St b/w Decatur to Farragut	CPDC-Bravo		10%	11/15/24	11/22/24	7.00																												
PH2-PVMT-1020	PCC Restoration - 16th St b/w Farragut to Gallatin	CPDC-Bravo		0%	11/25/24	11/29/24	4.00																												

