

Owner: Government of the District of Columbia
 Department of Transportation
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
 (DC PLUG) Feeder 14758
 Contract No.: DCKA-2022-C-0069

Submitted by:

 Capitol Paving of D.C., Inc.
 2211 Channing St. NE
 Washington, D.C. 20018
 202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 29-Jul-24 to: 17-Aug-24																											
							07/22/24							07/29/24							08/05/24							08/12/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
mittals and Shop Drawings																																		
General Requirements																																		
Material Fabrication & Procurement																																		
FAB1000	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC	2-Oct-23	17-Aug-24																													
FAB1010	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC	2-Oct-23	17-Aug-24																													
FAB1020	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC	2-Oct-23	17-Aug-24																													
INS1000	Duct Inspection and Certification-Chesapeake St	200 Block Chesapeake St SW	CPDC	1-Jul-24	5-Jul-24																													
Construction Work																																		
A1610	Install PSB#3 ***	100 Block Joliet St. SW	ANCHOR-UTL1																															
A1750	Install SSB#3, SSB#2 ***	4700 Block 1st St. SW	ANCHOR-UTL1																															
Chesapeake St. SW																																		
Utility																																		
A1080	Install SSB#1 ***	100 Block Chesapeake St. SW	ANCHOR-UTL1																															
A1140	Test Pits	100 Block Ivanhoe St. SW, 100 Block Irvingston St. SW	ANCHOR-UTL1	18-Jul-24	18-Jul-24																													
A1140	Install SMH#2 (Cast in Place) DELETED	100 Block Ivanhoe St. SW	ANCHOR-UTL1																															
A1150	Install PSB#1 ***	100 Block Chesapeake St. SW	ANCHOR-UTL1																															
A1220	Install Conduit MH#39 to MH#1	Chesapeake St. b/w Ramp to 295 NB and Overlook Ave. SW	CPDC-UTL2	24-Jun-24	28-Jun-24	100%																												
Pavement Restoration																																		
A1810	Pavement Restoration on Chesapeake St. SW	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Civil PCC	8-Jul-24	5-Jul-24	100%																												
LND1000	Green space restoration	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC-UTL2																															
A1820	Mill & Pave on Chesapeake St	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Asphalt	8-Jul-24	15-Jul-24	100%																												
SRF1000	Restore Pavement Markings Chesapeake St	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Line	16-Jul-24	26-Jul-24																													
Martin Luther King Jr. Ave. & Ivanhoe Street SW																																		
Utility																																		
A1410	Install PSB#2	4700 Block M.L.King, Jr. Ave. SW	ANCHOR-UTL1																															
Ivanhoe St. SW Utility																																		
A1470	Install SSB#4, SSB#9, PSB#4	100 Block Irvingston St. SW	ANCHOR-UTL1																															
A1515	Install SSB#5, SSB#6, & SSB#7, SB#8	100 Block Irvingston St. SW	ANCHOR-UTL1																															
A2050 Add	Install Additional Interrupter Manhole IMH#1A	Galveston St. and Martin Luther King Jr. Ave. SW	CPDC-UTL1	5-Aug-24	10-Aug-24																													
A2050 Add	Install Additional Interrupter Manhole IMH#2	OPP 4706 Martin Luther King Jr. Ave. SW	CPDC-UTL1	5-Aug-24	10-Aug-24																													
A2050 Add	Install MH#29A and Additional Interrupter Manhole IMH#3	4500 Block South Capitol St. SW	CPDC-UTL1	12-Aug-24	17-Aug-24																													
Substantial Completion																																		
FNL1005	Pre Manhole Inspection (CPDC)	Chesapeake St, Martin Luther King Jr. Ave. SW	CPDC-UTL2	22-Jul-24	26-Jul-24																													
FNL1005	Manhole Inspection and Walkthrough	Chesapeake St, Martin Luther King Jr. Ave. SW	DC PLUG Team	30-Jul-24	31-Jul-24																													

Notes: Saturday work will be requested to DDOT for approval