

Owner: Government of the District of Columbia  
 Department of Transportation  
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding  
 (DC PLUG) Feeder 15166  
 Contract No.: DCKA-2023-C-0019

Submitted by:  
 Capitol Paving of D.C., Inc.  
 2211 Channing St. NE  
 Washington, D.C. 20018  
 202.529.7225

### 3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	Period From: 15-Apr-24 to: 4-May-24																											
							04/08/24							04/15/24							04/22/24							04/29/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
<b>Submittals and Shop Drawings</b>							21-Feb-24																											
<b>PEPCO Material Fabrication and Procurement</b>							4-Mar-24																											
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Lebaum St. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (Martin Luther King Jr. Ave. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (Mellon St. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (Newcomb St. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1040	Order, Procure & Pick Up of PEPCO Supplied Materials (2nd St. SE/Newcomb St. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1050	Order, Procure & Pick Up of PEPCO Supplied Materials (Oakwood St. SE/4th St/5th St/Orange St. SE)		CPDC	4-Mar-24	30-May-24																													
PROC-1060	Order, Procure & Pick Up of PEPCO Supplied Materials (Malcolm X Ave. SE)		CPDC	4-Mar-24	30-May-24																													
<b>Pre-Construction Phase</b>							21-Feb-24																											
<b>Construction Phase</b>							4-Mar-24																											
<b>2nd St. SE/Newcomb St. SE</b>							18-Mar-24																											
<b>Newcomb St. SE</b>							20-Mar-24																											
Newcomb-1080	Install Conduits MH#32 to MH#33	400 Block Newcomb St SE	CPDC-UTL2	8-Apr-24	12-Apr-24																													
Newcomb-1090	Install Conduits MH#33 to MH#34	400 Block Newcomb St SE	CPDC-UTL2	12-Apr-24	13-Apr-24																													
Newcomb-1100	Install Conduits MH#34 to MH#35	500 Block Newcomb St SE	CPDC-UTL2	15-Apr-24	18-Apr-24																													
Newcomb-1110	Install Conduits MH#35 to MH#36	500 Block Newcomb St SE	CPDC-UTL2	19-Apr-24	24-Apr-24																													
Newcomb-1120	Install Conduits MH#36 to MH#8	500 Block Newcomb St SE	CPDC-UTL2	24-Apr-24	27-Apr-24																													
<b>Oakwood St. SE/4th St/5th St/Orange St. SE</b>							4-Apr-24																											
Oakwood-1000	Install MH#45, MH#46, MH#47	200 Block Oakwood St. SE	CPDC-UTL1	22-Apr-24	23-Apr-24																													
Oakwood-1010	Install MH#29, MH#X1, MH#48	200 Block Oakwood St. SE	CPDC-UTL1	23-Apr-24	24-Apr-24																													
Oakwood-1020	Install MH#49	400-500 Blocks Oakwood St. SE	CPDC-UTL1	23-Apr-24	24-Apr-24																													
Oakwood-1045	Install MH#57, MH#59, MH#97	400-500 Blocks Oakwood St. SE	CPDC-UTL1	25-Apr-24	26-Apr-24																													
Oakwood-1050	Install TE#30, TE#91, TE#92	400-500 Blocks Oakwood St. SE	CPDC-UTL1	26-Apr-24	27-Apr-24																													
Oakwood-1060	Install TE#93, TE#94, TE#41, TE#4	400-500 Blocks Oakwood St. SE	CPDC-UTL1	29-Apr-24	30-Apr-24																													
Oakwood-1060	Install TE#42	400-500 Blocks Oakwood St. SE	CPDC-UTL1	30-Apr-24	1-May-24																													
Oakwood-1070	Install TE#38, TE#36, TE#98	400-500 Blocks Oakwood St. SE	CPDC-UTL1	1-May-24	2-May-24																													
Oakwood-1080	Install TE#39, TE#40, TH#31, TH#32	400-500 Blocks Oakwood St. SE	CPDC-UTL1	2-May-24	3-May-24																													
Oakwood-1090	Install TH#26, TH#97, TH#28	200-400 Blocks Oakwood St. SE	CPDC-UTL1	3-May-24	4-May-24																													
Oakwood-1110	Install Conduits MH#45 to PSB#3 & Pole	200 Block Oakwood St. SE	CPDC-UTL2	29-Apr-24	30-Apr-24																													
Oakwood-1120	Install Conduits MH#45 to MH#46	200 Block Oakwood St. SE	CPDC-UTL2	30-Apr-24	1-May-24																													
Oakwood-1130	Install Conduits MH#46 to MH#48	200 Block Oakwood St. SE	CPDC-UTL2	1-May-24	2-May-24																													
Oakwood-1140	Install Conduits MH#48 to MH#49	400 Block Oakwood St. SE	CPDC-UTL2	2-May-24	4-May-24																													