

Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
DC PLUG Feeder 118 / 14702
Contract No.: DCKA-2024-C-0073

Submitted by:



Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

							Period From: 12-May-25 to: 1-Jun-25														Data Date:		12-May-25										
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	05/12/25							05/19/25							05/26/25												
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S						
							05/12/25	05/13/25	05/14/25	05/15/25	05/16/25	05/17/25	05/18/25	05/19/25	05/20/25	05/21/25	05/22/25	05/23/25	05/24/25	05/25/25	05/26/25	05/27/25	05/28/25	05/29/25	05/30/25	05/31/25	06/01/25	M	T	W	TH	F	S
Project Submittals and Requirements																																	
REQ-1000	Duct Inspection and Certification (Ridge Pl. SE and 22nd St. SE from Q St to S St. SE)		CPDC	5-May-25	12-May-25																												
PEPCO Material Fabrication and Procurement																																	
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Ridge Pl. SE and 22nd St. SE from Q St to S St. SE)		CPDC	11-Mar-25	30-Jun-25																												
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (25th St., Palmer Pl., Q St., and 26th St. SE)		CPDC	11-Mar-25	30-Jun-25																												
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE)		CPDC	11-Mar-25	30-Jun-25																												
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE)		CPDC	11-Mar-25	30-Jun-25																												
Construction Phase																																	
Ridge Pl. SE and 22nd St. SE from Q St to S St. SE (PHASE 1)																																	
22nd St-1000	Install MH#5 (6'x12')	22nd St. and S St. SE	CPDC-UTL1	5-May-25	6-May-25	100%																											
	Install MH#3A	2200 Block Ridge Pl. SE	CPDC-UTL1	5-May-25	6-May-25	100%																											
Ridge-1080	Install Manhole Recess along Ridge Pl. SE	1900-2200 Blocks Ridge Pl. SE	CPDC-UTL1	30-Apr-25	9-May-25	100%																											
22nd St-1090	Pavement Restoration 22nd St. SE between S St. and Ridge Pl. SE	1700 Block 22nd St. SE	CPDC Civil	20-May-25	23-May-25																												
22nd St-1100	Pavement Restoration 22nd St. SE between Ridge Pl. SE and Q St. SE	1600 Block 22nd St. SE	CPDC Civil	20-May-25	23-May-25																												
22nd St-1110	Mill and Overlay 22nd St. SE between S St. and Ridge Pl. SE	1700 Block 22nd St. SE	CPDC Asphalt	27-May-25	6-Jun-25																												
22nd St-1120	Mill and Overlay 22nd St. SE between Ridge Pl. SE and Q St. SE	1600 Block 22nd St. SE	CPDC Asphalt	27-May-25	6-Jun-25																												
Ridge-1090	Pavement Restoration Ridge Pl. SE between 19th St. and 22nd St. SE	1900-2000 Blocks Ridge Pl. SE	CPDC Civil	12-May-25	20-May-25																												
Ridge-1100	Pavement Restoration Ridge Pl. SE between 22nd St. SE and 24th Pl. SE	2000-2200 Blocks Ridge Pl. SE	CPDC Civil	12-May-25	20-May-25																												
Ridge-1110	Mill and Overlay Ridge Pl. SE between 19th St. and 22nd St. SE	1900-2000 Blocks Ridge Pl. SE	CPDC Asphalt	27-May-25	6-Jun-25																												
Ridge-1120	Mill and Overlay Ridge Pl. SE between 22nd St. SE and 24th Pl. SE	2000-2200 Blocks Ridge Pl. SE	CPDC Asphalt	27-May-25	6-Jun-25																												
22nd St-1130	Pavement Markings and Signage 22nd St. SE	1600-1700 Blocks 22nd St. SE	CPDC Line	5-Jun-25	6-Jun-25																												
22nd St-1140	Landscaping Restoration (Topsoil and Seeding) 22nd St. SE	1600-1700 Blocks 22nd St. SE	CPDC-UTL3	5-Jun-25	6-Jun-25																												
Ridge-1130	Pavement Markings and Signage Ridge Pl. SE	1900-2200 Blocks Ridge Pl. SE	CPDC Line	5-Jun-25	6-Jun-25																												
Ridge-1140	Landscaping Restoration (Topsoil and Seeding) Ridge Pl. SE	1900-2200 Blocks Ridge Pl. SE	CPDC-UTL3	5-Jun-25	6-Jun-25																												
25th St., Palmer Pl., Q St., and 26th Pl. SE (PHASE 2)																																	
25th St-1070	Install Conduits from MH#16 to MH#15	1600 Block 25th St. SE	CPDC-UTL2	8-May-25	19-May-25																												
25th St-1080	Install Conduits from MH#15 to Pole	1600 Block 25th St. SE	CPDC-UTL2	19-May-25	20-May-25																												
26th Pl.-1020	Install Conduits from MH#12 to MH#13	1600 Block 26th Pl. SE	CPDC-UTL2	20-May-25	21-May-25																												
26th Pl.-1030	Install Conduits from MH#13 to MH#14	1600 Block 26th Pl. SE	CPDC-UTL2	21-May-25	22-May-25																												
26th Pl.-1040	Install Conduits from MH#14 to pole	1600 Block 26th Pl. SE	CPDC-UTL2	22-May-25	23-May-25																												
Q St.-1020	Install Conduits from Pole to TE#7 to MH#10	2300 Block Q St. SE	CPDC-UTL2	14-May-25	16-May-25																												
Q St.-1030	Install Conduits from MH#10 to MH#11	2300-2500 Blocks Q St. SE	CPDC-UTL2	9-May-25	12-May-25																												
Q St.-1040	Install Conduits from MH#11 to MH#12 to TE19 to Pole	2500 Block Q St. SE	CPDC-UTL2	12-May-25	14-May-25																												
28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE (PHASE 3)																																	
28th Pl.-1010	Install TMH#5 (6'x14')	2800 Block Q St. SE	CPDC-UTL1	2-Jun-25	6-Jun-25																												
28th Pl.-1010	Install TMH#4 (6'x14')	1600 Block 28th Pl. SE	CPDC-UTL1	2-Jun-25	6-Jun-25																												
28th Pl.-1020	Install TMH#10 (6'x14')	1800 Block 28th Pl. SE	CPDC-UTL1	27-May-25	30-May-25																												
28th Pl.-1020	TMH#9 (6'x14')	2800 Block Texas Ave. SE	CPDC-UTL1	27-May-25	30-May-25																												
28th Pl.-1030	Install MH#58	1700 Block 28th Pl. SE	CPDC-UTL1	19-May-25	20-May-25																												

Submitted by:



Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

Notes: Saturday works will be requested to DDOT for approval