

Owner: Government of the District of Columbia
 Department of Transportation
 Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
 DC PLUG Feeder 118 / 14702
 Contract No.: DCKA-2024-C-0073

Submitted by:



Capitol Paving of D.C., Inc.
 2211 Channing St. NE
 Washington, D.C. 20018
 202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

								Period From: 28-Apr-25 to: 18-May-25		Data Date: 28-Apr-25																		
Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	04/28/25							05/05/25							05/12/25							
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M
Project Submittals and Requirements																												
REQ-1000	Duct Inspection and Certification (Ridge Pl. SE and 22nd St. SE from Q St to S St. SE)		CPDC	5-May-25	12-May-25																							
PEPCO Material Fabrication and Procurement																												
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Ridge Pl. SE and 22nd St. SE from Q St to S St. SE)		CPDC	11-Mar-25	30-May-25																							
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (25th St., Palmer Pl., Q St., and 26th St. SE)		CPDC	11-Mar-25	30-May-25																							
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (28th St., 28th Pl., 29th St., Q St., R St., S St., Texas Ave. SE)		CPDC	11-Mar-25	30-May-25																							
PROC-1030	Order, Procure & Pick Up of PEPCO Supplied Materials (N St., O St., 28th St., 29th St., 30th St., Nash Pl. SE)		CPDC	11-Mar-25	30-May-25																							
Pre-Construction Phase																												
Construction Phase																												
Ridge Pl. SE and 22nd St. SE from Q St to S St. SE																												
22nd St-1000	Install MH#5 (6'x12')	22nd St. and S St. SE	CPDC-UTL1	5-May-25	6-May-25																							
22nd St-1030	Install Conduits from MH#5 to MH#6	1700 Block 22nd St. SE	CPDC-UTL2	7-Apr-25	30-Apr-25																							
22nd St-1060	Install Conduits from MH#8 to MH#9	1600 Block 22nd St. SE	CPDC-UTL2	17-Apr-25	21-Apr-25	100%																						
22nd St-1070	Install Conduits from MH#9 to pole	2200 Block Q St. SE	CPDC-UTL2	21-Apr-25	22-Apr-25	100%																						
22nd St-1080	Install Manhole Recess along 22nd St. SE	1600-1700 Blocks 22nd St. SE	CPDC-UTL1	24-Apr-25	29-Apr-25																							
	Install MH#3A	2200 Block Ridge Pl. SE	CPDC-UTL1	5-May-25	6-May-25																							
Ridge-1050	Install Conduits from MH#2 to TH#2	2000-2200 Blocks Ridge Pl. SE	CPDC-UTL2	25-Apr-25	28-Apr-25																							
Ridge-1060	Install Conduits from TH#2 to MH#3	2200 Block Ridge Pl. SE	CPDC-UTL2	28-Apr-25	29-Apr-25																							
Ridge-1070	Install Conduits from MH#3 to TE#4 to pole	2200 Block Ridge Pl. SE	CPDC-UTL2	28-Apr-25	29-Apr-25																							
Ridge-1080	Install Manhole Recess along Ridge Pl. SE	1900-2200 Blocks Ridge Pl. SE	CPDC-UTL1	30-Apr-25	9-May-25																							
22nd St-1090	Pavement Restoration 22nd St. SE between S St. and Ridge Pl. SE	1700 Block 22nd St. SE	CPDC Civil	12-May-25	16-May-25																							
22nd St-1100	Pavement Restoration 22nd St. SE between Ridge Pl. SE and Q St. SE	1600 Block 22nd St. SE	CPDC Civil	12-May-25	16-May-25																							
22nd St-1110	Mill and Overlay 22nd St. SE between S St. and Ridge Pl. SE	1700 Block 22nd St. SE	CPDC Asphalt	21-May-25	30-May-25																							
22nd St-1120	Mill and Overlay 22nd St. SE between Ridge Pl. SE and Q St. SE	1600 Block 22nd St. SE	CPDC Asphalt	21-May-25	30-May-25																							
Ridge-1090	Pavement Restoration Ridge Pl. SE between 19th St. and 22nd St. SE	1900-2000 Blocks Ridge Pl. SE	CPDC Civil	12-May-25	16-May-25																							
Ridge-1100	Pavement Restoration Ridge Pl. SE between 22nd St. SE and 24th Pl. SE	2000-2200 Blocks Ridge Pl. SE	CPDC Civil	12-May-25	16-May-25																							
Ridge-1110	Mill and Overlay Ridge Pl. SE between 19th St. and 22nd St. SE	1900-2000 Blocks Ridge Pl. SE	CPDC Asphalt	21-May-25	30-May-25																							
Ridge-1120	Mill and Overlay Ridge Pl. SE between 22nd St. SE and 24th Pl. SE	2000-2200 Blocks Ridge Pl. SE	CPDC Asphalt	21-May-25	30-May-25																							
25th St., Palmer Pl., Q St., and 26th Pl. SE																												
25th St-1030	Install Conduits Pole to MH#18	1400 Block 25th St. SE	CPDC-UTL2	1-May-25	2-May-25																							
25th St-1040	Install Conduits from MH#18 to TE#13	1500 Block 25th St. SE	CPDC-UTL2	2-May-25	5-May-25																							
25th St-1050	Install Conduits from TE#13 to MH#17	1500 Block 25th St. SE	CPDC-UTL2	5-May-25	6-May-25																							
25th St-1060	Install Conduits from MH#17 to MH#16	1500 Block 25th St. SE	CPDC-UTL2	6-May-25	7-May-25																							
25th St-1070	Install Conduits from MH#16 to MH#15	1600 Block 25th St. SE	CPDC-UTL2	7-May-25	8-May-25																							
25th St-1080	Install Conduits from MH#15 to Pole	1600 Block 25th St. SE	CPDC-UTL2	8-May-25	9-May-25																							
26th Pl.-1020	Install Conduits from MH#12 to MH#13	1600 Block 26th Pl. SE	CPDC-UTL2	15-May-25	16-May-25																							
26th Pl.-1030	Install Conduits from MH#13 to MH#14	1600 Block 26th Pl. SE	CPDC-UTL2	16-May-25	20-May-25																							
26th Pl.-1040	Install Conduits from MH#14 to pole	1600 Block 26th Pl. SE	CPDC-UTL2	20-May-25	23-May-25																							
Palmer Pl-1000	Install TE#15, TH#9	2500 Block Palmer Pl. SE	CPDC-UTL1	7-Apr-25	8-Apr-25	100%																						

