

Display Week:

ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Oct 21, 2024							Oct 28, 2024					Nov 4, 2024					Nov 11, 2024										
								21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
PCC PVMT								5/24/2024								158																			
PH1-PVMT-1010	PCC Restoration - Blagden Ave b/w Allison & 18th St	CPDC-Armando		90%	10/21/24	10/28/24	7.00																												
PH1-PVMT-1000	PCC Restoration - Blagden Ave b/w Allison & Matthew	CPDC-Armando		0%	10/28/24	11/4/24	7.00																												
PH2-PVMT-1000	PCC Restoration - Decatur b/w 17 to 18th	CPDC-Armando		0%	11/4/24	11/15/24	11.00																												
ASPHALT PVMT								6/10/2024								141																			
PH1-ASPH-1000	Mill & Pave Blagden Ave b/w 16th St		Blagden Ave b/w Allison & Matthew	30%	11/4/24	11/8/24	4.00																												
PVMT MARKINGS								6/10/2024								141																			
PH1-MRKN-1000	Line Stripe - Blagden Ave b/w 16th St			0%	11/11/24	11/15/24	4.00																												
PLANTING								6/10/2024								141																			
PH1-PLNT-1010	Restore Green Areas - Colorado Ave b/w 16th St			50%	10/21/24	10/25/24	4.00																												
PH1-PLNT-1000	Restore Green Areas - Blagden Ave b/w 16th St			0%	10/28/24	11/8/24	11.00																												

Note: Activities are tentative on weather conditions or other unforeseen conditions
 Saturday work may be requested on weekly basis to Engineer for review and approval