

DC Plug Feeder 14900  
Work Began: February 27, 2023  
Estimated Completion Date: Q3 2023

### **Construction Activity**

#### **Monday February 27, 2023 to Friday March 3, 2023**

- Equipment was set from Alabama & R to Alabama and 41<sup>st</sup>

#### **Monday, March 6, 2023**

- Crews will set equipment at Alabama and R St

#### **Tuesday, March 7, 2023**

- Crews will pull cable from Alabama & R to Alabama & Q

#### **Wednesday, March 8, 2023**

- Crews will be installing cable at Alabama & R and Alabama & 41<sup>st</sup> St

#### **Thursday, March 9, 2023**

- Crews will be installing cable at Alabama & R and Alabama & 41<sup>st</sup> St

#### **Friday, March 10, 2023**

- Crews will be installing cable at Alabama & R and Alabama & 41<sup>st</sup> St

#### **Monday, March 13, 2023**

- Crews will be splicing cable between Alabama & R and Alabama & 41<sup>st</sup> St

#### **Tuesday, March 14, 2023**

- Crews will be splicing cable between Alabama & R and Alabama & 41<sup>st</sup> St

#### **Wednesday, March 15, 2023**

- Crews will be splicing cable between Alabama & R and Alabama & 41<sup>st</sup> St

#### **Thursday, March 16, 2023**

- Crews will be splicing cable between Alabama & R and Alabama & 41<sup>st</sup> St

#### **Friday, March 17, 2023**

- Crews will be splicing cable between Alabama & R and Alabama & 41<sup>st</sup> St

**\*This timeline is dependent upon weather\***