

DC Plug Feeder 368  
Work Began: February 27, 2023  
Estimated Completion Date: Q3 2023

### **Construction Activity**

#### **Monday, June 19, 2023**

- Crews will install single phase URD from Southern Ave up 46<sup>th</sup> St and down Easy Pl.

#### **Tuesday, June 20, 2023**

- Crews will install single phase URD from Southern Ave up 46<sup>th</sup> St and down Easy Pl.

#### **Wednesday, June 21, 2023**

- Crews will install single phase URD from Southern Ave up 46<sup>th</sup> St and down Easy Pl.

#### **Thursday, June 22, 2023**

- Crews will install single phase URD from Southern Ave up 46<sup>th</sup> St and down Easy Pl.

#### **Friday, June 23, 2023**

- Crews will install single phase URD from Southern Ave up 46<sup>th</sup> St and down Easy Pl.

#### **Monday, June 26, 2023**

- Crews will make joints in 6 manholes, work with overhead to install cable up 3 poles and make joints to prepare for TOA outage. They will tag in multiple locations.

#### **Tuesday, June 27, 2023**

- Crews will make joints in 6 manholes, work with overhead to install cable up 3 poles and make joints to prepare for TOA outage. They will tag in multiple locations.

#### **Wednesday, June 28, 2023**

- Crews will make joints in 6 manholes, work with overhead to install cable up 3 poles and make joints to prepare for TOA outage. They will tag in multiple locations.

#### **Thursday, June 29, 2023**

- Crews will make joints in 6 manholes, work with overhead to install cable up 3 poles and make joints to prepare for TOA outage. They will tag in multiple locations.

#### **Friday, June 30, 2023**

- Crews will make joints in 6 manholes, work with overhead to install cable up 3 poles and make joints to prepare for TOA outage. They will tag in multiple locations.

**\*This timeline is dependent upon weather\***