Owner: **Government of the District of Columbia**
Department of Transportation

Project Name: **Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding**
(DC PLUG) Feeder 14758

Contract No.: **DCKA-2022-C-0069**

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Period From: 1-Jul-24 **to:** 20-Jul-24 **Data Date:** 24-Jun-24

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD	06/24/24							07/01/24							07/08/24							07/15/24						
							M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
							06/24/24	06/25/24	06/26/24	06/27/24	06/28/24	06/29/24	06/30/24	07/01/24	07/02/24	07/03/24	07/04/24	07/05/24	07/06/24	07/07/24	07/08/24	07/09/24	07/10/24	07/11/24	07/12/24	07/13/24	07/14/24	07/15/24	07/16/24	07/17/24	07/18/24	07/19/24	07/20/24	07/21/24
mittals and Shop Drawings				28-Sep-23																														
General Requirements				28-Sep-23																														
FAB1000	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC	2-Oct-23	5-Jul-24																													
FAB1010	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC	2-Oct-23	5-Jul-24																													
FAB1020	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC	2-Oct-23	5-Jul-24																													
INS1000	Duct Inspection and Certification-Chesapeake St	200 Block Chesapeake St SW	CPDC	1-Jul-24	5-Jul-24																													
Construction Work				28-Sep-23																														
Chesapeake St. SW				23-Oct-23																														
Utility				23-Oct-23																														
A1220	Install Conduit MH#39 to MH#1	Chesapeake St. b/w Ramp to 295 NB and Overlook Ave. SW	CPDC-UTL2	24-Jun-24	28-Jun-24																													
A1810	Pavement Restoration on Chesapeake St. SW	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Civil PCC	1-Jul-24	5-Jul-24																													
A1820	Mill & Pave on Chesapeake St	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Asphalt	8-Jul-24	13-Jul-24																													
A1820	Restore Pavement Markings Chesapeake St	Chesapeake St. b/w 2nd St. and Overlook Ave.SW	CPDC Line	17-Jun-24	21-Jun-24																													
Martin Luther King Jr. Ave. & Ivanhoe Street SW				13-Nov-23																														
Utility				13-Nov-23																														

Notes: Saturday workswill be requested to DDOT for approval

***PENDING - Additional Interrupter Manholes (Waiting for CO approval)

MA