Owner: **Government of the District of Columbia**
Department of Transportation
Project Name: **Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding**
(DC PLUG) Feeder 14758
Contract No.: **DCKA-2022-C-0069**

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Period From: 5-Feb-24 to: 25-Feb-24 | Data Date: 5-Feb-24

ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD
Submittals and Shop Drawings				28-Sep-23		
General Requirements				28-Sep-23		
FAB1000	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fittings (Joliet St & First St)		CPDC	2-Oct-23	28-Feb-24	60%
FAB1010	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (Chesapeake St)		CPDC	2-Oct-23	28-Feb-24	60%
FAB1020	Order, Procure, and Pick- Up PEPCO Supplied Conduits, and Fitting (MLK Ave & Ivanhoe Circle)		CPDC	2-Oct-23	28-Feb-24	60%
Project Requirements and Notification				4-Dec-23		
Construction Work				28-Sep-23		
Joliet Street & First Street SW				28-Sep-23		
Utility				28-Sep-23		
Pavement Restoration				26-Dec-23		
A1970	Restore PCC Pavement and Asphalt BaseSouth Capitol Ter to 1st St	Joliet St b/w South Capitol Ter to 1st St	CPDC Civil PCC	29-Jan-24	7-Feb-24	
Chesapeake St. SW				23-Oct-23		
Utility				23-Oct-23		
A1160	Install Conduit MH#8 to MH#4	100 Block Chesapeake St. SW to 2nd St. SW	JJB-UTL1	7-Feb-24	24-Feb-24	
A1030	Restore PCC Pavement and Asphalt Base	Chesapeake St. b/w South Capitol St and S. Capitol Ter. SW	CPDC Civil PCC	8-Feb-24	9-Feb-24	
A1790	Restore PCC Pavement and Asphalt Base	Chesapeake St. b/w S. Capitol Ter. and MLK Jr. Ave. SW	CPDC Civil PCC	19-Feb-24	24-Feb-24	
Martin Luther King Jr. Ave. & Ivanhoe Street SW				13-Nov-23		
Utility				13-Nov-23		
A1260	Install MH Recess and Conduit (MH#8 & MH#11)	4300-4400 Blocks M.L.King. Jr. Ave. SW	CPDC-UTL3	29-Jan-24	13-Feb-24	
A1290	Install Conduit MH#11 to MH#12	4400 Block M.L.King. Jr. Ave. SW	CPDC-UTL2	25-Jan-24	12-Feb-24	
A1330	Install MH#15	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	19-Feb-24	24-Feb-24	
A1360	Install SWMH#6	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	12-Feb-24	18-Feb-24	
A1360	Install MH#16	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	19-Feb-24	24-Feb-24	
A1380	Install MH#17	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	12-Feb-24	18-Feb-24	
A1380	Install MH#18	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	5-Feb-24	10-Feb-24	
A1390	Install TMH#2	4600 Block M.L.King. Jr. Ave. SW	CPDC-UTL1	2-Feb-24	10-Feb-24	
A1450	Install Conduit MH#19 to MH#20	4700 Block M.L.King. Jr. Ave. SW	CPDC-UTL2	13-Feb-24	24-Feb-24	
A2020	Install MH Recess and Conduit on Ivanhoe & Irving ton St. SW MH#34 to MH#38	100 Block Ivanhoe St. SW, 100 Block Irvingston St. SW	CPDC-UTL3	14-Feb-24	24-Feb-24	

02/05/24							02/12/24							02/19/24						
M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
02/05/24	02/06/24	02/07/24	02/08/24	02/09/24	02/10/24	02/11/24	02/12/24	02/13/24	02/14/24	02/15/24	02/16/24	02/17/24	02/18/24	02/19/24	02/20/24	02/21/24	02/22/24	02/23/24	02/24/24	02/25/24

MA