Owner: Government of the District of Columbia
Department of Transportation
Project Name: Civil Infrastructure Construction for the District of Columbia Power Line Undergrounding
(DC PLUG) Feeder 15166
Contract No.: DCKA-2023-C-0019

Submitted by:

Capitol Paving of D.C., Inc.
2211 Channing St. NE
Washington, D.C. 20018
202.529.7225

3 WEEK LOOK AHEAD CONSTRUCTION SCHEDULE

Period From: 3-Mar-25 to: 22-Mar-25 | Data Date: 24-Feb-25

Activity ID	Description	Location	Resource	Planned Start	Planned Finish	Actual % as of DD
PEPCO Material Fabrication and Procurement				4-Mar-24		
PROC-1000	Order, Procure & Pick Up of PEPCO Supplied Materials (Lebaum St. SE)		CPDC	4-Mar-24	22-Mar-25	
PROC-1010	Order, Procure & Pick Up of PEPCO Supplied Materials (Martin Luther King Jr. Ave. SE)		CPDC	4-Mar-24	22-Mar-25	
PROC-1020	Order, Procure & Pick Up of PEPCO Supplied Materials (Mellon St. SE)		CPDC	4-Mar-24	22-Mar-25	
PROC-1060	Order, Procure & Pick Up of PEPCO Supplied Materials (Malcolm X Ave. SE)		CPDC	4-Mar-24	22-Mar-25	
Project Requirements				29-May-24		
Construction Phase				4-Mar-24		
2nd St. SE/Newcomb St. SE				18-Mar-24		
Oakwood St. SE/4th St/5th St/Orange St. SE				4-Apr-24		
Oakwood-1105	~~Install SSB#8~~ Install a 4.5'x6x7' CIP Manhole CHANGE ORDER/MOD 2	Orange St SE (72' East of 2nd St SE	Anchor-UTL1	7-Mar-25	14-Mar-25	
Oakwood-1105	Install conduits from TE#38 to CIP Manhole	Orange St SE (72' East of 2nd St SE	CPDC-UTL1	18-Mar-25	19-Mar-25	
Malcolm X Ave. SE				13-May-24		
Malcolm-1000	Delete MH#2 (Cast-in-place) _PENDING FOR CHANGE ORDER APPROVAL	Unit Block Malcolm X Ave. SE	Anchor-UTL1	17-Mar-25	21-Mar-25	
Martin Luther King Jr. Ave. SE				13-May-24		
MLK-1060	MH Penetration and install conduits from Ex. Manhole to TH#6	2900 Block Martin Luther King Jr. Ave. SE	Anchor-UTL1, CPDC-UTL1	17-Mar-25	19-Mar-25	
MLK-1080	PCC Pavement Restoration Martin Luther King Jr. Ave SE- Mellon St. to Malcolm X Ave. CHANGE ORDER/MOD 2	2900 Block Martin Luther King Jr. Ave. SE	CPDC Civil	18-Mar-25	19-Mar-25	
Lebaum St. SE				10-Jun-24		
Mellon St. SE				7-Jun-24		
Mellon-1070	Install ~~SSB#2~~ Install a 4.5'x6x7' CIP Manhole CHANGE ORDER/MOD 2	465Mellon St. SE	Anchor-UTL1	10-Feb-25	28-Feb-25	
Mellon-1070	Install 2W conduits to CIP Manhole	465Mellon St. SE	CPDC-UTL1	18-Mar-25	19-Mar-25	
Mellon-1070	Install ~~SSB#3~~ Install a 4.5'x6x7' CIP Manhole CHANGE ORDER/MOD 2	511 Mellon St. SE	Anchor-UTL1	19-Feb-25	28-Feb-25	
Mellon-1070	Install conduitsfrom TE#16 to CIP Manhole	511 Mellon St. SE	CPDC-UTL1	4-Mar-25	5-Mar-25	
Mellon-1070	Install P~~SB#4~~ Install a 4.5'x6x7' CIP Manhole CHANGE ORDER/MOD 2	525 Mellon St. SE	Anchor-UTL1	28-Feb-25	7-Mar-25	
Mellon-1070	Install conduits from TH#15 to CIP Manhole	525 Mellon St. SE	CPDC-UTL1	31-Mar-25	1-Apr-25	

02/24/25							03/03/25							03/10/25							03/17/25						
M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
02/24/25	02/25/25	02/26/25	02/27/25	02/28/25	03/01/25	03/02/25	03/03/25	03/04/25	03/05/25	03/06/25	03/07/25	03/08/25	03/09/25	03/10/25	03/11/25	03/12/25	03/13/25	03/14/25	03/15/25	03/16/25	03/17/25	03/18/25	03/19/25	03/20/25	03/21/25	03/22/25	03/23/25

MA