	Project Name: DCKA-2022-C-0068 NDC PLUG feeder 14008			Project duration	Start Date	End Date
				550	6/20/2023	12/21/2024

Fort Myer Construction Corporation

							WK1													WK2							
							S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Task ID	Task Description	Responsible Party	Location	Task Duration	Start Date	End Date	24-Sep-23	25-Sep-23	26-Sep-23	27-Sep-23	28-Sep-23	29-Sep-23	30-Sep-23	1-Oct-23	2-Oct-23	3-Oct-23	4-Oct-23	5-Oct-23	6-Oct-23	7-Oct-23	8-Oct-23	9-Oct-23	10-Oct-23	11-Oct-23	12-Oct-23	13-Oct-23	14-Oct-23	Note
	Construction Activities																										
1	CIP of MH#42_ excavation /wood forms /Concrete Pour (repeat: 3 separate concrete pours)	JMU	1300 blk of Saratoga Ave NE		9/22/2023	10/4/2023																					
2	CIP of Splice Box #8 and Splice Box #9 Splice box#2 (excavation /wood forms /Concrete Pour (repeat: 3 separate concrete pours)	JMU	1300 blk of Saratoga Ave NE |2500 blk of 14th St. NE |2400 blk of 14th St. NE		9/25/2023	10/4/2023																					
3	TMH #6 TMH #5 Excavation and shoring (6x14 roof slabs pending)	JMU	1300 blk of Saratoga Ave NE		9/28/2023	10/5/2023																					
4	Set TMH#6 TMH#5 (tentative) Crane Operations	JMU	1300 blk of Saratoga Ave NE		10/5/2023	10/5/2023																					
5	TMH #4 Excavation and shoring	JMU	1500 block of Downing St. NE		10/6/2023	10/10/2023																					
6	Set TMH #4 (tentative) Crane Operations	JMU	1400 block of Downing St. NE		10/10/2023	10/10/2023																					
7	Complete restoration of SB#8 SB#9 SB#2, finalize slabs for all 6x14 MHs *currently unavailable	JMU	1400 block of Downing St. NE		10/10/2023	10/11/2023																					
8	Install 42 LF of 5" FG 8 way from MH 3 to MH 43 and 22 LF of 5" FG 4 way from Sta. 0+21 to MH 43	UCS	1300 blk of Saratoga Ave NE																								
9	Install 189' of 4" 4 way combined 5" FG MH 43 to th # 17 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
10	Install 94.95 LF 5" FG 5 way from Sta. 0+94.95 to MH 43 instersection of 14 st and Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
11	Install 68' of 4" 4 way PVC conduit from Th 8 to MH # 42 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
	Install 271' of 5" FG 5 way conduit from MH 41 to MH # 42 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
12	Install 66.50 LF of 4" PVC 4 way from MH TMH to MH 42 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
13	Install 91 LF of 5" FG 8 way from Sta. 91+32 to MH 41 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
14	Install 135 LF of 5" FG 8 way from MH 41 to Sta. 135+48 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
15	Install 130 LF of 5" FG 8 way from Sta. 1+20 to MH 40 on 1300 Block Saratoga Ave NE	UCS	1300 blk of Saratoga Ave NE																								
16	Install 300 LF 5" FG 8 Way from Sta 300 to 53 at W Street NE	UCS	1600 blk W St. NE																								
17	Excavate and set trench boxes for MH 58 (6x4) and TH 26 (3x3) on 16 St NE	UCS	2200 blk of 16th St. NE																								
18	Install MH 58 and TH26 at W Street NE	UCS	1600 blk W St. NE																								
19	Install 286 LF of 4" PVC 4 Way from Str 59 to Str 58 at 16 St	UCS	2200 blk of 16th St. NE																								
20																											
21																											
22																											
23																											
24																											
25																											
26																											